TRICON
Mitra Utama Konsultan

DAILY REPORT
Friday, 04 October 2024

Project : Revitalisasi Sistem Kelistrikan (PLUIS)
Contract No. :
Client : (PLUIS)

DOCUMENT NO.

MAN POWER STATUS

NO.	DESCRIPTION	KETERANGAN			
		QTY	WORKING	LEAVE	STATUS
A.	**Tenaga Ahli Lapangan**				
1	Dedan Suhendar	1	1	-	
2	Muhamad ranggah Rakasi	1	1	-	
3	Dwi Wirdi Handoko	1	1	-	
4	Irwin Wahyu Wahyat	1	1	-	
B.	**Tenaga Ahli Lapangan (Contractor)**				
1	Koordinator Lapangan	1	1		
2					
3					
4					
C.	**Tenaga Support (Contractor)**				
1	Helper	10	10	-	
2					
3					
	TOTAL	13	13	-	

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 12.00	A	
2	12.00 - 16.00	A	
3	16.00 - 20.00	A	
4	20.00 - 24.00	A	

A= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Acc By	Attended
1	Terdapat Kabel Lama diarea Galian Daerah LVMDB			

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	DOCUMENT	STATUS
1	**Meeting Pembahasan Pelaksanaan dan Pekerjaan Lapangan**	All	
	(-) Update Drawing		
	(-) Draft of MOS Minta yang terupdate		
	(-) Marking cable		
	(-) Standar Kedalaman Galian		
	(-) Pengantian overcing Gedung K to Boring		
2	**Monitoring Galian Boring**	Dydi	On going
	(-) Area LVMDB to Kantin & Gedung O		
3	**Menanrukan titik Koordinat ujung kabel/Pipa**		
	(-) Titik Koordinat disharo di Grup		
4			
5			

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	DOCUMENT	STATUS
1	Material Ondine U-ditch		
2	Lanjut Galian Boring		
3	Material Orifice Pipa		
4	Pengukuran Jarak Galian		
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			

PHOTOGRAPH

Work Plan

PREPARED	PIC	DATE	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Dedan Suhendar		
APPROVED			

TRICON
Artha Utama Konsultan

DAILY REPORT
Saturday, 05 October 2024

Project : Rectroliner Sistem Kalibrasi BPLIMB
Contract No :
Client : BPLIMB

DOKUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		SUM	ATTENDING	LEAVE	STATUS
A.	**Tenaga Ahli Lapangan**				
1	Dedan Suhendar	1	1	-	
2	Muhamad tanggih Sahar	1	1	-	
3	Dwi Wirat Handoko	1	1	-	
4	Charis Wahyu Hidayat	1	1	-	
B.	**Tenaga Ahli Lapangan (Kontraktor)**				
1	Koordinator Lapangan	1	1	-	
2					
3					
4					
C.	**Tenaga Support (Kontraktor)**				
1	Helper	10	10	-	
2					
3					
	TOTAL	15	15	-	

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 12.00	A	
2	13.00 - 16.00	B	
3	16.00 - 20.00	A	
4	20.00 - 24.00	A	

Remark Condition: A= Clear , B= Cloudy , C= Rain , D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Aut By	Effected
1.	Terdapat Kabel Lama disesi Galian Daerah LIW03B			
2.	Terdapat Pipa Lama disesi galian daerah LIW03B			

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1.	Galian boring/Bukpr mngni kelalcoran 0,8 m	Berdiskusi terlebih dahulu bersama pihak owner or Manajemenbukan kedalaman galian boring sesuai dengan dokumen yang berlaku	PT.waskita	05/10/2024

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	**Monitoring Galian pengaturan Boring&Pipa**	
	[ ] Area LIW03B to Manhole 1	
	[ ] Area LIW03B (manhole 1 to Manhole 2)	
2	**Pengaturan kedalaman Galian Boring&Pipa**	Done
	[-] Area LIW03B	
	[ ] Titik 1 (alur searah gedung 1) = 1,2 m	
	[ ] Titik 2 (alur searah gedung 1) = 1,8 m	
	[ ] Titik 3 (alur searah gedung 1) = 0,8 m	
	[ ] Titik 4 (alur 6 kabel dari LV = 1,5 m	
	[ ] Titik 5 (alur 6 kabel dari LV to Manhole 1,3 m	
	[ ] Titik 6 (alur 6 kabel dari LV to Manhole = 1,3 m	
	[ ] Manhole	On going
3		
4		
5		

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1.	Material Galian (Lahir)	
2.	Lanjut Galian Boring	
3.	Material Galian Pipa	
4.	Ekscave bersama BPLIMB (jnak angkat Perlihat Drawing	
5.		
6.		
7.		
8.		
9.		
10.		
11.		
12.		
13.		
14.		

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Konsultan :	Dedan Suhendar		
BPLIMB :			

TRICON
Mitra Utama Konsultan

DAILY REPORT
Sunday, 06 October 2024

Project : Pembuatan Sistem Kelistrikan BPL1KK
Contract No :
Client : BPL1KK

DOCUMENT NO :

MAN POWER STATUS

NO.	NAME/WORK	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPL1KK (Owner)				
1.	BPL1KK (Owner)	1	1		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1.	Endan Sulhendar	1	1	-	
2	Muhamad Tenggoh Suhar	1	1	-	
3	Dian Wirdi Hardaka	1	1	-	
4	Erwin Wahyu Hidayat	1	1	-	
B.	**Tenaga Ahli Lapangan (Kontraktor) Addendo**				
1.	Koordinator Lapangan	1	1		
2					
3					
4					
C.	**Tenaga Support (Kontraktor) Addendo**				
1	Helper	10	10	-	
2					
3					
	TOTAL	15	15	-	

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 12.00	S	
2	12.00 - 16.00	S	
3	16.00 - 20.00	S	
	20.00 - 24.00	A	

Remark Condition : A= Clear ; S= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Different
1	Lanjut kabel nya lalal kena digali boring, kemarin kabel lama sempat ditindih kendali menggunakan kayu kota satu untuk kabel kayu kota lagi contoh menggunakan Pipa PVC 4in" dengan diameter 4 cm dimana kabel lewat	PT TRICON & BPL1KKE	Abdil rohi	safety

No	Key Issue/Constraint	Action Plan	By/Responsible	Due Date
1	gerak sambungan PVC pipa 4in 4" pilar V/VRCE to Kantong & Sambung G lebih dipastikan PVC Pipa Connector 4"	Berdasarkan bersama Kontraktor dengan pembahasan tanpa tuning, dilaksanakan lebih adanya PVC pipa connector 4"	PT. tricon	07/10/2024

TODAY'S ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		**Material Un into Pipa PVC 4" HW**	perlu/ done
		( ) cumah create 20 batang	
		( ) 1 batang 4 meter	
2		**Pemasangan dan penyambungan Pipa PVC 4"HW**	on going
		( ) Kabel UVW3R	
		( ) WW3R to Kantong G 8M Kabel	
3		**Discuss with owner**	
		( ) Revisi drawing rencana kode gambar G-10	
		( ) Pemasangan pipa + connector pipa PVC 4" HW	
		( ) re-survey pengukuran jarak manhole galian boring	
4			
5			

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Material Un/Un U dan	
2	melanjutkan pemasangan pipa pvc 4in"H	
3	melanjutkan penggalian boring B pipa	
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		

PHOTOGRAPH

Work Plan

PROVIDE	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Endan Sulhendar		
BPL1KK			

PT. ATEKINDO

MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING

Jalan KH. Fudholi no 60 Cikarang – Bekasi
Phone : (021) 8900031 /Fax : (021) 8901742

Bekasi, 06 Oktober 2024.

Kepada Yth,
BPL) SKB

SURAT JALAN

NO : /SJ-AK/BKS/ /2024

Jenis Kendaraan : Truck Box
Nomor : B 9057 FOE

Berikut ini kami akan membawa material/barang sebagai berikut :

NO	MATERIAL	SATUAN	JUMLAH	KETERANGAN
	Pipa PVC 4" AW	Btg	30	

Yang Menerima,

Nama & Stempel

Muhammad TB
Tricon

Yang Menyerahkan,

Nama & Stempel

TRICON
Mitra Utama Konsultan

DAILY REPORT
Monday, 07 October 2024

Project : Pembuatan Sistem Artisis dan BPL1000
Contract No : 004.3/PTK/SAMPAH/BPL1000/III/2024
Client : BPLDAS

DOCUMENT NO.

MAN POWER STATUS

NO.	DESCRIPTION	ATTENDANCE			
		ATT	INTENDED	LEAVE	STATUS
A	BPLDAS (Owner)				
1	BPLDAS (Owner)	1	1		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Dadan Scheinder	1	1	-	
2	Mohamad Sanggab Baharn	1	1	-	
3	Dwi Windi Handoko	1	1	-	
4	Erwin Wahyu Widodo	1	1	-	
B.	**Tenaga Ahli Lapangan (Subkontrak) Asisten**				
1	Distributor Lapangan	1	1		
2					
3					
4					
C.	Tenaga support di proyek / asisten				
1	Helper	10	10	-	
2				-	
3				-	
	TOTAL	15	15	-	

WEATHER STATUS

NO.	Slot	CONDITION	REMARK
1.	08.00 - 12.00	A	
2.	12.00 - 16.00	A	
3.	16.00 - 20.00	A	
4.	20.00 - 23.00	A	

Remark Condition: A= Clear , B= Cloudy , C= Rain , D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Attention
1.	Ke Depot terlalu jauh kalau harus mengantar 1-2m3, sehingga seringkali kami terpaksa beli di Mandiri atau pesan dengan minggu yang kapasitas maksimal 1 m3/h dengan yang lebih jauh sampai 1 jam tersebut ke site	PT.Triton & BPLDAS	Addendo	safety

No	Key issues/Concern	Action Plan	Responsible	Due Date
1.	Pada Galian 4 Oleh terdapat kalikerapa titik lama	Sementara harus kita lakukan pemompaan pada setiap titik yang ada, dengan pompa air yang tersedia di site, sehingga titik pengambilan air tidak terlalu jauh dan tidak terlalu lama dalam pemompaan	PT pelindo	07/10/2024

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	**Pembukaan tertibel pada galian boring dan uji SPT/DCP di Gudang Gerbi & gudang 1)**	done
	LI/MDB ke Gudang Gerbi & gudang 1)	
	) 1 Unit dimobil kembali ukuran untuk spare polling	
	ukuran	
2	Monitoring tanching LI-dkrh khdkh:09	on going
	) Area Manhole to gudang 1 (trenching type 2)	
3	**Bekti drawing layout revisilokasi bleh**	on going
4	Monitoring Galian boring LI/MDB to Manhole	
5	Monitoring Galian boring to Gudang 0 (rentrang galian)	done
6		
7		
8		
9		

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Mobil ke Gudang U-dri	
2	melanjutkan trenching U-dkrh type 2	
3	Hoist pantail plus PVC 200mm	
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		

PHOTOGRAPH

SKETCH

PREPARED	SIGN	NOTES	ACTION
PREPARED BY Tricon Mitra Utama Konsultan	Dadan Scheinder		
BPLDAS			

TRICON
Mitra Utama Konsultan

DAILY REPORT
Tuesday, 08 October 2024

Project : Pembangunan Saluran Kolektor Kuin BPLS#3
Contract No : 164.2/PPK/SARPRAS/BPLS&SS/IX/2024
Client : BPLSWS

DOCUMENT NO:

MAN POWER STATUS

NO.	DESCRIPTION	ATTENDANCE			
		QTY	PRESENCE	LEAVE	STATUS
A.	BPLSWS (Owner)				
1	BPLSWS (Owner)	1	1	-	
2					
3					
A.	Tenaga Ahli Lapangan				
1	Ekolon Sahwindar	1	1	-	
2	Mutiarani Anggit Rahati	1	1	-	
3	Alan Nirvil Hanifdin	1	1	-	
4	Elvin Wahyu Hidayat	1	1	-	
B.	Tenaga Ahli Lapangan (Kontraktor) Arsitektur				
1	Koordinator Lapangan	1	1	-	
2					
3					
4					
C.	Tenaga Support (Kontraktor) Material				
1	Helper	10	10	-	
2				-	
3				-	
	TOTAL	15	15	-	

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	B	
2.	12.00 - 16.00	A	
3.	16.00 - 20.00	A	
	20.00 - 23.00	A	

Remark Condition :A= Clear , B= Cloudy ,C= Rain , D= Heavy Rain

SITE MASTERS

No.	Description	Proof By	Just By	Affected
1	Terdapat beberapa titik/ area dilewatkan/ di-Stick, sesuaikan spesifikasi/ kabel terkonfirmasi	PT. Tricon & BPLSWS	Arsitektur	pekerja

No.	Site Specification	Action Plan	Responsible	Due Date
1	As Built Drawing (Pipa Mulai ke Gedung P1)	Buat drawing (new) sesuai arahan by Owner	PT. Tricon Mitra Utama Konsultan	08/11/2024

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Monitoring boring manhole 1 to manhole 2	done
	(-) menunggu material pipa supnya Mitra lengsung	
	cleansing pipe galian boring	
	(-) pemberian tulisan boring	
2	Monitoring trenching G-dlkab 40x40x120	on going
	(-) Area Manhole to gedung P (trenching type 1)	
3	Arsitek drawing layout rencanaan Manik	Revisi
4	Monitoring galian boring to Gedung P	
5	terdapat sebuah cleaning di area gedung P	Revisi

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Material Grobis U-dlkit	
2	lanjutkan trenching G-dlkit type 2	
3	Naat partial pipa PVC ersane	
4	Galian Boring to gedung P	

PHOTOGRAPH

Work Plan

PREPARED	POSITION	SIGN
PREPARED BY Tricon Mitra Utama Konsultan	Ekolon Sahwindar	
BPLSWS		

TRICON
Infinite Lifetime Maintenance

DAILY REPORT
Wednesday, 09 October 2024

Project : Rehabilitasi Sistem Kelistrikan BPLSWB
Contract No : LSA.EC/TPK/SARPRAS/BPLSWB/IX/2024
Client : BPLSWB

DOCUMENT NO:

MAIN POWER STATUS

NO.	MANPOWER	ATTENDANTS			
		SITE	WORKING	LEAVE	STATUS
A.	BPLSWB (Owner)				
1	BPLSWB (Owner)	1	1		
2					
3					
B.	Tenaga Ahli Lapangan				
1	Darlan Sulfendar	1	1		
2	Muhamad Sanggah Rafaan	1	1	-	
3	Dian Wirid Handoko	1	1	-	
4				-	
B.	Tenaga Ahli Lapangan (Kontraktor) Kondolo				
1	Koordinator lapangan	1	1		
2					
3					
4					
C.	Tenaga Support (Kontraktor) Alamsyah				
1	Helper	12	12	-	
2				-	
3				-	
	TOTAL	17	17	-	

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 11.00	B	
2	11.00 - 15.00	A	
3	15.00 - 17.00	A	

Remark Condition: A= Clear ; B= Clouds ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	First By	Last By	Effected
1	Terdapat kabel apa kabel lama di existing Di block, sehingga perlu dilakukan kabel lama terlebih dahulu untuk dilepas sehingga kabel baru dapat dipasang dengan baik dan benar	PT. Tricon & BPLSWB	Andrianto	safety

No	Area Work/Activity	Action Plan	Responsible	Due Date
1				

TODAY'S ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	**Monitoring galian/dibiring**	on going
	[ ] Pembukaan boring dari manhole 1 ke manhole 2	done (melebang)
	[ ] galian boring dari manhole 2 kearah gedung H	on going
	[ ] Galian manhole 4 area gedung E	on going
2	**Material On Site PIPA PVC AW 4"**	done
	[ ] Elevin 40 Rig	
3	**Monitoring Install Pipa PVC AW 4"**	on going
	[ ] Area I/MSB ke manhole 1 (Belokan)	done
	[ ] Lurus dari galiang boring ini gedung G	done
	[ ] Manhole 3 ke gedung F	On going
4	**Monitoring sebagian tenkurrel galian for boring/Bunga**	
	[ ] Area I/MSB ke Manhole 1	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Material Duong U-ditch	
2	Melanjutkan galian boring kearah gedung F	
3	Need pemasangan pipa area gedung H	
4	Galian Boring ke gedung K	
5	Manual hecki drowing grounding	
6		
7		
8		
9		
10		
11		
12		
13		
14		

PHOTOGRAPH

Work Plan

PREPARE	PIC	SIGN	NOTES
PREPARED BY Tricon Infinite Lifetime Maintenance	Darlan Sulfendar		
BPLSWB			

PT. ATEKINDO
MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING
Jalan KH. Fudholi no.60 Cikarang – Bekasi
Phone : (021) 8900033/Fax : (021) 8901742

Bekasi, 09 OKTOBER 2024

Kepada Yth. BPLJSKB / BALAI

Nomor : MITSHUBISHI
B. 9245 FYY

SURAT JALAN

NO : /SJ-AK/IIKS/IX/2023

NO	MATERIAL	SATUAN	JUMLAH	KETERANGAN
1	PIPA PVC 4"	BATANG	80	

Yang Menerima

9/10/24

Nama jelas & Stempel

09/10 2024
Muhammad TB
Tricon

Yang Menyerahkan,

SUHENDI
Nama jelas & Stempel

TRICON
Mitra Utama Konsultan

DAILY REPORT
Thursday, 10 October 2024

Project :
Contract No :
Client :

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		SPOT	WORKING	LEAVE	REMARK
A.	SPL/SKB (Owner)				
1	SPL/SKB (Owner)	1	1		
2					
3					
B.	**Tenaga Ahli (operasi**				
1	Dedet Setiawan	1	1		
2	Muhamad rangga fahmi	1	1		
3	Dwi Wirdi Hendrik	1	1		
4	Ucuk Wahyu Hidayat	1	1		
B.	**Tenaga Ahli (operasi (Kontraktor) Elektrik)**				
1	Pengawas (operasi	1	1		
2	Koordinator (operasi	1	1		
3					
4					
C.	**Tenaga Support (Kontraktor) Elektrik**				
1	Helper	12	12	-	
2	Operator	2	2	-	
3				-	
	TOTAL	20	20	-	

WEATHER STATUS

No.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	B	
2.	13.00 - 18.00	B	
3.	18.00 - 22.00	B	

Remark Condition : A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MEETING

No	Description	Prep By	Join By	Attended
1				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1	Ini dapat cabin rama yang terbuka galon-Sanur (tercurig) pada area gedung K yang mengakibatkan dan usahan kabel-area sesekitnya ntz pada gedung K	Mengantar area ini kepada kerusakan pada kabel dan sekitar galon yang pada area	PT NUSINDO,PT TASUL & BYLINE	09/10/2024

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	**Monitoring galian&Boring**	on going
	( ) Galian boring pada area gedung K	
	( ) Galian Boring pada area gedung I	
2	**Splicing cable I-V (kabel lama) ke gedung K**	done
	( ) pengecekan cable	
	( ) splicing cable lama gedung K	
	( ) cabutan Resistance cable I-V gedung K	
3	**Pengecekan cuaca pada gedung I**	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Marsel ke Duiker (-+6m)	
2	Melanjutkan galian boring area gedung K dan I	
3	Next pemasangan pipe area gedung K dan I	
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		

PHOTOGRAPH

Work Plan

PREPARED	PIC	CHECK	NOTES
PT. Tricon Mitra Utama Konsultan	Dedet Setiawan		
SPL-SKB			

TRICON
Mitra Utama Konsultan

DAILY REPORT
Friday, 11 October 2024

Project : Penyelesaian Sisanan Kolam Retensi BPLISAB
Contract No : 104.SPPK/SAKPRAS/BPL/IX/2024
Client : BPLISAB

DOCUMENT NO:

MAN POWER STATUS

NO.	NAME/POSITION	ATTENDANCE QTY	ATTENDANCE WORKING	ABSENCE	REMARKS
A.	BPLISAB (Owner)				
1	BPLISAB (Owner)	2	2		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Deden Suhendar	1	1		
2	Muhamad Sanggah Sahar	1	1	-	
3	Dan Wirid Hendaka	1	1	-	
A.	Tenaga Ahli Lapangan (Kontraktor) Arakinda				
1	Pengawas Lapangan	1	1		
2					
3					
4					
1.	Tenaga Pendukung (Kontraktor) Arakinda				
1	Helper	12	12	-	
2				-	
3				-	
	TOTAL	18	18	-	

WEATHER STATUS

NO.	TIME	CONDITION	REMARKS
1	08.00 - 12.00	A	
2	12.00 - 16.00	A	
3	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Monitoring galian/dibuang	on going
	1.1 Galian boring pada area gedung B	
	1.2 Galian Boring pada area gedung I	
2	Pemasangan Pipa pada area gedung E	on going
3	Revisi Drawing layout grouting	on going
4	Re survey galian basah dropoff	Done

SITE MATTERS

No	Description	Prop By	Act By	Attached
1.	Cuaca mendukan cukup memenuhi (3 aktifitas area galian namun pernah hujan)	PT Arakinda/PT. TMUK, BPLISAB	PT Arakinda	Safety

No	Key issue/Concern	Action Plan	Responsible	Due Date
1.				

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Material Grouting (Lanjut)	
2	Melanjutkan galian boring area gedung E dan I	
3	Start pemasangan pipa area gedung E dan I	
4	Galian Boring menuju panel LVMDB	
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		

PHOTOGRAPH

Work Plan

PREPARE	PIC	DATE	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Dedan Suhendar		
BPLISAB			

TRICON
Mitra Utama Konsultan

DAILY REPORT
Saturday, 12 Oktober 2024

Project : Reofitalisasi Sistem Kelistrikan BPLISKB
Contract No : 004.D/PPK/SAMPRAS/BPLISKB/IX/2024
Client : BPLISKB

DOCUMENT NO:

MAN POWER STATUS

NO.	DESCRIPTION	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLISKB (Owner)				
1	BPLISKB (Owner)	2	2		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Dastan Suhendar	1	1		
2	Muhamad Tunggah Rohani	1	1	-	
3	Dian Wahdi Hamdani	1	1	-	
B.	Tenaga Ahli Lapangan (Supervisor) Arsitektur				
1	Pengawas Lapangan	1	1		
2	Koordinator Lapangan	1	1		
3					
4					
C.	Tenaga Support (Supervisor) Arsitektur				
1	Helper	12	12	-	
2	Driver	2	2	-	
3				-	
	TOTAL	21	21	-	

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	B	
2.	12.00 - 16.00	B	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Image No	Act By	Affected
1				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	**Monitoring galian &boring**	on going
	(-) Galian boring pada Gedung Genset (pada zona-1 MVSB)	
	( ) Galian Boring pada area gedung 1	
2	**Material Disalin**	Done
	( ) 1 (Off 40x40x1) 2	
	( ) Pada 4 buah	
3	**Revisi Drawing layout (MEP-15)**	Revisi
	( ) rev 4	
4	**Monitoring pelebaran galian pada trenching type 3**	Done

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	REMARK
1	Pemasangan Pipa	
2	Partial pemasangan with 40x40x1.2	
3	boring ke gedung H	
4	Onsite crane	
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		

PHOTOGRAPH

Work Plan

PROVAL	PIC	DATE	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Dastan Suhendar		
BPLISKB			

SURAT KELUAR MATERIAL

(SKM)

No Surat : 00225 / TDU /SKM/BKS /...../20..

Project :	
Lokasi : Balai DISHUB.	

Tanggal : 12 / 10 / 2024

No	Jenis Material	Jumlah	Kondisi Material	Keterangan
1	Pasir	4 KUBIK	(Baik)/(Rusak)	On Site
2	~~Batu~~ X	~~4 KUBIK~~	(Baik)/(Rusak)	Belum datang
3			(Baik)/(Rusak)	
4			(Baik)/(Rusak)	
5			(Baik)/(Rusak)	
6			(Baik)/(Rusak)	
7			(Baik)/(Rusak)	
8			(Baik)/(Rusak)	
9			(Baik)/(Rusak)	
10			(Baik)/(Rusak)	
11			(Baik)/(Rusak)	
12			(Baik)/(Rusak)	
13			(Baik)/(Rusak)	
14			(Baik)/(Rusak)	
15			(Baik)/(Rusak)	
16			(Baik)/(Rusak)	
17			(Baik)/(Rusak)	
18			(Baik)/(Rusak)	
19			(Baik)/(Rusak)	
20			(Baik)/(Rusak)	

Penanggung Jawab	Dikeluarkan Oleh	
Tanggal :	Tanggal :	Tanggal :
Nama : Mawardi	Nama : SUHENDI Oprasional	Nama : Muhammad TB ~~Project Manager~~ PT TMUK.

PT. DANTOSAN PRECON PERKASA
Precast Concrete Engineering & Products

No. 00000476 /SJ/10/2024

SURAT JALAN

Jkbsi, 11-16-2024

Kepada Yang Terhormat
[3867] ATEKANGO, PT

No. PO/Kontrak : 895/PO-AK/BKS/IX/2024
Tgl. PO/Kontrak : 30-09-2024

Tempat
[V36] RPL/SKB, SETU - BEKASI
JALAN RAYA SETU, CIBUNTU - CIBITUNG, BEKASI
BEKASI
Up. : EYDI (0877 5176 0256)

Harap diterima barang-barang tsb:

No.	Deskripsi	Unit	Jumlah	Dengan Huruf
1	U Ditch(DU) (New Design) 300x400, L=4.2m	Pcs	20.00	*** Dua Puluh Delapan ***

Sopir : APRIHANSYAH BSKANDAR / CRANE DUTRO
No. Pol : B 9212 PIA
Catatan : Datang Rangkap (Jalan kendaan bolik & muat)

Tgl & Jam Masuk Proyek :
Tgl & Jam Keluar Proyek :

Berat
Tara : 1700 Kg
Netto : Kg
Jam : 15:04/21:19 WIB

Dibuat	Diketahui	Diperiksa	Penerima Proyek
Adm. SJ	Adm. QC	Sec. Dantosan	Security

DELIVERY
DANTOSAN PRECON PERKASA PT
CARAWANG
DANTOSAN PRECON PERKASA PT
QUALITY CONTROL
DANTOSAN PRECON PERKASA PT
SECURITY
TELAH MASUK
TGL 16/11/2024 JAM 21.19
NO. POL B 9212 PIA

Dimana : Pabik & Kantor 1, Angkutan : Jalur& Proyek : Ekspe. Spesial : Ekm. Distribusi : Kantor 2 OD-3008/12.24 (A)

Tanggal Cetak 11-16-2024 / 21:19:24 11/19/2024 Hal : 1 / 1

Note : Tanda Terima Dari Customer Harus Distempel

Nota ini dianggap SAH :

SERTIFIKAT NO

PRECON

SERTIFIKAT
HASIL PEMERIKSAAN PRODUK

NO. SOR : **SOR-500871/ATE/10/2024/---**

MUTU BETON : K-400

PROYEK : BPLJSKB, SETU - BEKASI
JALAN RAYA SETU, CIBUNTU - CIBITUNG, BEKASI

TANGGAL KIRIM : 11 Oktober 2024

NO. MOBIL : **B9273PIA**

NO	TANGGAL PRODUKSI	TYPE	PEMERIKSAAN DIMENSI (mm)						PEMERIKSAAN VISUAL				KUAT TEKAN (Kg/Cm²)
			Wo	Wi	H	ta	tb	L	PORI	GMPL	KRPS	RTK	
1	20/10/2023	UD 400X400	388	370	400	68	53	1185	-	-	-	-	455 (28 hari)
2	"	L= 1.20 M	390	368	400	68	55	1184	-	-	-	-	"
3	"	ND	390	370	400	68	55	1188	-	-	-	-	"
4	"		390	368	400	68	55	1190	-	-	-	-	"
5	"		390	370	400	69	54	1190	-	-	-	-	"
6	"		390	370	400	70	54	1190	-	-	-	-	"
7	"		389	369	400	70	54	1180	-	-	-	-	"
8	"		388	370	400	70	54	1186	-	-	-	-	"
9	30/09/2024		388	368	400	70	55	1186	-	-	-	-	369.3 (7 hari)
10	"		388	368	400	70	54	1190	-	-	-	-	"
11	"		387	367	400	68	55	1182	-	-	-	-	"
12	"		387	367	400	68	55	1185	-	-	-	-	"
13	"		390	370	400	68	55	1186	-	-	-	-	"
14	"		391	368	400	68	53	1186	-	-	-	-	"
15	"		390	368	400	68	55	1190	-	-	-	-	"
16	20/10/2023		390	368	400	68	53	1186	-	-	-	-	455 (28 hari)
17	"		388	370	400	70	55	1190	-	-	-	-	"
18	"		388	370	400	70	55	1190	-	-	-	-	"
19	"		387	367	400	68	54	1190	-	-	-	-	"
20	"		387	367	400	68	55	1186	-	-	-	-	"
21	"		388	368	400	70	53	1185	-	-	-	-	"
22	17/10/2023		389	369	400	69	55	1186	-	-	-	-	514.6 (28 hari)
23	"		390	370	400	70	55	1186	-	-	-	-	"
24	"		390	380	400	67	55	1190	-	-	-	-	"
25	"		390	370	400	68	53	1190	-	-	-	-	"
26	"		390	370	400	68	53	1190	-	-	-	-	"
27	"		387	370	400	70	55	1186	-	-	-	-	"
28	"		388	370	400	70	55	1189	-	-	-	-	"

CATATAN :

UD 400X400X1.2 = 28 PCS



Karawang, 11 Oktober 2024
PT. DANTOSAN PRECON PERKASA

DARSAN
QUALITY CONTROL

*Asli untuk Proyek
*Copy Arsip

11/10/2024 22:29

TRICON
Mitra Utama Konsultan

DAILY REPORT
Sunday, 13 October 2024

Project	Revitalisasi Sistem Refrigerasi BPLI3KB
Contract No	164.D/PPK/SAMPRAS/BPLI3KB/IX/2024
Client	BPLI3KB

DOCUMENT NO:

MAN POWER STATUS

NO.	MATERIALS	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLI3KB (Owner)		0		
1	BPLI3KB (Owner)	3	3		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Dedan Suhendar	1	1		
2	Muhamad Anggah Rafiuri	1	1	-	
3	Dian Wisdi Hendrian	1	1	-	
B.	Tenaga Ahli Lapangan (Kontraktor) Asisten				
1	Pengawas Lapangan	1	1		
2	Koordinator Lapangan	1	1		
3					
4					
C.	Tenaga Support (Kontraktor) Fasilitas				
1	Helper	12	12	-	
2	Operator crane	1	1	-	
3				-	
	TOTAL	20	20	-	

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	C	
2.	12.00 - 16.00	A	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No.	Description	Prob By	Act By	Affected
1				

No.	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Monitoring galian&boring	on going
	1.) Galian boring rawat pada Gedung K	
	2.) Galian Boring pada gedung I	
	3.) Galian boring area cloeff off	
2	Material Onsite	Done
	1.) cloff 40 pcs	
3	Monitoring install u-ditch	Continued
	1.) Trenching type 3 (manhole 1 to 3) (33 m/dh)	
4	Install pipa	Continued
	1.) area gedung K	
	2.) area gedung I	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Partial on site pipa	
2	Continued galian boring cloff off	
3	Galian boring to gedung K (Sisanm)	
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		

PHOTOGRAPH

Work Plan



PREPARED	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Dedan Suhendar		
BPLI3KB			

PT. ATEKINDO

MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING

Jalan RH. Fudholi no.60 Cikarang – Bekasi

Phone : (021)89000113/Fax : (021)8901742

Bekasi, 13 Oktober 2024

Kepada Yth,

BPL JSKB

SURAT JALAN

NO : ...../SJ-AK/BKS/...../2024

Jenis Kendaraan : MITSUBISHI

Nomor : B 9179 FIA

NO	MATERIAL	SATUAN	JUMLAH	KETERANGAN
	DOE PIPA 4"		40	

Yang Menerima,

13/10/24

Nama & Stempel

MJB

Muhammad TB

Tricon

Yang Menyerahkan,

SUHENDI (ATEKINDO)

Nama & Stempel

TRICON
Mitra Utama Konsultan

DAILY REPORT
Monday, 14 October 2024

Project : Rehabilitasi Sistem Sellco Dan BPLDKB
Contract No : 164.D/PPK/SAMRAG/BPLDKB/VI/2024
Client : BPLDKB

DOCUMENT NO :

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		ETT	WORKING	LEAVE	STATUS
A.	BPLDKB (Owner)				
1	BPLDKB (Owner)	1	1		
2					
3					
B.	Tenaga Ahli Lapangan				
1	Dedeh Suhendar	1	1		
2	Muhamad Nanggah Rahasi	1	1	-	
3	Dias Wisdi Haryadhie	1	1	-	
4	Irvan Wahyu Hidayat	1	1		
B.	Tenaga Ahli Lapangan (Konsultan) Hidrologi				
1					
2					
3					
4					
C.	Tenaga Support (Konsultan) Hidrologi				
1	Helper	12	12	-	
2	Driver	1	1	-	
3				-	
	TOTAL	18	18	-	

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 12.00	B	
2	12.00 - 16.00	B	
3	16.00 - 20.00	D	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Monitoring galibor&Boring	on going
	)) Galian boring area draft off	

SITE MEETING

No	Description	Prepared By	Acc By	Attended
1				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Partial on site pipe	
2	Continuous galian boring draft off	
3	Partial install pipe	
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		

PHOTOGRAPH

Work Plan

PREPARED	PIC	SIGN	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan	Dedeh Suhendar		
BPLDKB			

TRICON
Mitra Utama Konsultan

DAILY REPORT
Tuesday, 15 October 2024

Project	Revitalisasi Sistem Kelistrikan BPLSKB
Contract No	043.0/PPK/SAM/PANL/BPLSKB/IX/2024
Client	BPLSKB

DOCUMENT NO:

MAN POWER STATUS

NO.	DESCRIPTION	ATTENDANCE QTY	WORKING	LEAVE	STATUS
A.	BPLSKB (Owner)				
1	BPLSKB (Owner)	1	1		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Doddy Suhendar	1	1		
2	Muhaemin Sanggah Rahari	1	1	-	
3	Elan Windi Hendrian	1	1	-	
4	Bravin Wahyu Hidayat	1	1		
B.	Tenaga Ahli Lapangan (Subkontraktor) Akhlindo				
1	Pengawas Lapangan	1	1		
2					
3					
4					
C.	Tenaga Support (Subkontraktor) Akhlindo				
1	Helper	12	11	-	
2				-	
3				-	
	TOTAL	18	18	-	

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	B	
2.	12.00 - 16.00	B	
3.	16.00 - 20.00	B	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	**Monitoring galian width & facing**	on going
	[ ] Galian boring area draft off	
	[ ] Galian Lubb from gedung G to K	
2	Material on site pipa	done
	[ ] to trig anode	
3	**Install Pipe 4" AW**	done
	[ ] Area drop Off	

SITE MATTERS

No	Description	Prop By	Act By	Affected
1	Terdapat kabel apa kabel lama dibawah ini (Arah Kiri) from manhole K to L, mohon semestra kabel lama tersebut dibuka pada dengan yang lainnya sehingga terdeteksi di lain yang lainnya sampai ujung lain	BPLSKB & PT TSUJI	PT ATEKINDO	Safety

ESSENTIAL ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1.	melengkapi pemasangan pipa pada area gedung K	
2.	Boring area gedung G (line test)	
3.	Survey pekerjaan manhole by checkride	
4		
5		
6		
7		
8		
9		
10		
11		

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

PHOTOGRAPH

Work Plan

PROVIN	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Doddy Suhendar		
BPLSKB			

PT. ATEKINDO

MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING

Jalan KH. Fudholi no.60 Cikarang – Bekasi
Phone : (021) 8900033 / Fax : (021) 8901742

Bekasi, 15 - 10 - 2024

Kepada Yth, BPLJSKB

SURAT JALAN

NO : /SJ-AK/BKS/ /2024

Jenis Kendaraan : MITSHUBISHI
Nomor : B 9245 FYY

Berikut ini kami akan membawa material/barang sebagai berikut :

NO	MATERIAL	SATUAN	JUMLAH	KETERANGAN
1	PIPA PVC 4"	BATANG	50	

Yang Menerima,

17/10 2024

Nama & Stempel

Yang Menyerahkan,

SUHENDI

Nama & Stempel

TRICON
Mitra Utama Konsultan

DAILY REPORT
Wednesday, 16 October 2024

Project : Revitalisasi Sistem Kelistrikan BPLJ/KB
Contract No : 166.D/PPK/SAP/PMU/BPLJ/08/IX/2024
Client : BPLJ/KB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLJ/KB (Owner)				
1	BPLJ/KB (Owner)	1	1		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Dadan Suhendar	1	1		
2	Muhamad Tenggoh Sahari	1	1	-	
3	Dian Wiwit Hendriko	1	1	-	
4	Erwin Wilmo Hidayat	1	1		
B.	Tenaga Ahli Lapangan (Kontraktor) Arsitek				
1	Pengawas Lapangan	1	1		
2					
3					
4					
C.	Tenaga Support (Kontraktor) Arsitek				
1	Helper	12	12	-	
2				-	
3				-	
	TOTAL	18	18	-	

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	A	
2.	12.00 - 16.00	A	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Proc By	Act By	Affected
1				

No	Big Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		Monitoring galian Boring	on going
		-) Galian Boring manhole 3 to manhole 4 (Gedung B)	
2		Instal Pipa 4" AW	done
		-) Pemasangan pipa pada area gedung B	

TRICON
Mitra Utama Konsultan

DAILY REPORT
Thursday, 17 October 2024

Project : Revitalisasi Bekas Kolo'i Run BPLJSKB
Contract No : 144.0/PPK/SAP/BA1/BPLJSKB/X/2024
Client : BPLJSKB

DOCUMENT NO.

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLJSKB (Owner)				
1	BPLJSKB (Owner)	1	1		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Diolen Schneider	1	1		
2	Muhamad tanggulh Ilaman	1	1		
3	Dion Windi Ramdhio	1	1		
4	Frans Warwa Hidawal	1	1		
B.	Tenaga Ahli Lapangan (Komputer) Asisten				
1					
2					
3					
4					
C.	Tenaga Support (Boorator) Asisten				
1	Helper	12	12		
2					
3					
	TOTAL	17	17		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	A	
2.	12.00 - 16.00	A	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

TODAY ACTIVITES

NO.		DESCRIPTION OF WORK	STATUS
1		Monitoring galian Boring	on going
		] [Galian Boring manhole 3 to manhole 4 (Drainase K)	
2		Material onsite	done
		] [Cover width 40x40	98 pcs

SITE MATTERS

No	Description	First By	Act By	Affected
1				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

FORECOOM ACTIVITES

NO.	DESCRIPTION OF WORK	STATUS
1	Material Onsite Lubi 40x40	
2	Boring area gedung d (Sni test)	continued
3	Survey pekerjaan manhole by stakmilk	
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROJECT	PIC	SIGN	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan	Diolen Schneider		
BPLJSKB			

PT. DANTOSAN PRECON PERKASA
Precast Concrete Engineering & Products
Jl. Raya Kosambi Timur Km.2, Kel. Walahar, Kec. Klari / Kab. Karawang 41371 Phone : (0267) 430302,431930 Fax : (0267) 431931

No. : 00080731 /SJ/10/2024

SURAT JALAN

Klari, 17-10-2024

Kepada Yang terhormat
[3657] ATEKINDO, PT

No. PO/Kontrak : 895/PO-AK/BKS/IX/2024
Tgl. PO/Kontrak : 30-09-2024

Proyek
[V86] BPLJSKR SETU - BEKASI
JALAN RAYA SETU, CIBUNTU - CIBITUNG, BEKASI
BEKASI
Up : ENDI (0857 1176 8256)

17 08:17 10:17

Harap diterima barang-barang di:

No.	Deskripsi	Unit	Jumlah	Dengan Huruf
1	Cover U 400, I.O. Polos, Lampu Angkur 130x600, t=80mm	Pcs	84.00	** Delapan Puluh Empat **

Sopir : YAYAN SOPIAN / CRANE DUTRO
No. Pol : 1819KCF (Y)
Catatan : Barang diterima dalam keadaan baik & utuh

Tgl & Jam Masuk Proyek :
Tgl & Jam Keluar Proyek :

Berat Bruto : 10630 Kg
Tara : 5860 Kg
Netto : 5870 Kg
Jam : 02:44/10:11 WIB

Dibuat	Diketahui	Diperiksa	Penerima Proyek

DANTOSAN PRECON PERKASA PT DELIVERY KARAWANG
DANTOSAN PRECON PERKASA QUALITY CONCRETE

PT DANTOSAN PRECON PERKASA
SECURITY
KELUAR MASUK
TGL JAM
NO KEND
PETUGAS

Finance : Nofi & Kasmy L. Logistik : Mirah. Proyek : Hijau. Security : Bpn. Distribusi : Kuning 2 CO 3007/24 (A)

Tanggal Cetak : 17-10-2024 (10:13:17) 17/10/2024 Jogs : ( )

Note : Tanda Terima Unit Customer Harus Distempel

Sales ini dianggap SJ

PRECON
PRECAST CONCRETE PRODUCTS

LRQA CERTIFIED ISO 9001 UKAS

SERTIFIKAT

HASIL PEMERIKSAAN PRODUK

NO SOR : SOR-500871/ATE/10/2024/--

MUTU BETON : K-500

PROYEK : BPLJSKB SETU - BEKASI
JALAN RAYA SETU, CIBUNTU - CIBITUNG, BEKASI

TANGGAL KIRIM : 17 Oktober 2024

NO. MOBIL : T8194EE

NO	TANGGAL PRODUKSI	TYPE	PEMERIKSAAN VISUAL				DIMENSI (mm)			KUAT TEKAN (Kg/Cm²)
			PORI	DOMPAL	KEROPOS	RETAK	TEBAL	LEBAR	PANJANG	
1	13/07/2024	COVER U -400 LD	-	-	-	-	80	600	530	520 (28 hari)
2	"	530X600	-	-	-	-	80	600	532	"
3	"	T = 80mm	-	-	-	-	80	600	531	"
4	"	POLOS	-	-	-	-	80	600	530	"
5	"	Tanpa Angkur	-	-	-	-	80	600	530	"
6	"		-	-	-	-	80	600	530	"
7	"		-	-	-	-	80	600	531	"
8	"		-	-	-	-	80	600	532	"
9	"		-	-	-	-	80	600	532	"
10	"		-	-	-	-	80	600	531	"
11	"		-	-	-	-	80	600	530	"
12	"		-	-	-	-	80	600	532	"
13	"		-	-	-	-	80	600	531	"
14	"		-	-	-	-	80	600	530	"
15	"		-	-	-	-	80	600	530	"
16	"		-	-	-	-	80	600	530	"
17	"		-	-	-	-	80	600	530	"
18	"		-	-	-	-	80	600	532	"
19	"		-	-	-	-	80	600	531	"
20	"		-	-	-	-	80	600	530	"
21	"		-	-	-	-	80	600	530	"
22	"		-	-	-	-	80	600	530	"
23	"		-	-	-	-	80	600	531	"
24	"		-	-	-	-	80	600	532	"
25	"		-	-	-	-	80	600	532	"
26	"		-	-	-	-	80	600	531	"
27	"		-	-	-	-	80	600	530	"
28	"		-	-	-	-	80	600	532	"
29	"		-	-	-	-	80	600	531	"
30	"		-	-	-	-	80	600	530	"
31	"		-	-	-	-	80	600	530	"
32	"		-	-	-	-	80	600	530	"
33	"		-	-	-	-	80	600	531	"
34	"		-	-	-	-	80	600	532	"
35	"		-	-	-	-	80	600	532	"
36	"		-	-	-	-	80	600	531	"
37	"		-	-	-	-	80	600	530	"
38	"		-	-	-	-	80	600	532	"
39	"		-	-	-	-	80	600	531	"
40	"		-	-	-	-	80	600	530	"
41	"		-	-	-	-	80	600	530	"
42	"		-	-	-	-	80	600	530	"
43	"		-	-	-	-	80	600	531	"
44	"		-	-	-	-	80	600	532	"
45	"		-	-	-	-	80	600	532	"
46	"		-	-	-	-	80	600	531	"
47	"		-	-	-	-	80	600	530	"
48	"		-	-	-	-	80	600	532	"
49	"		-	-	-	-	80	600	531	"
50	"		-	-	-	-	80	600	530	"
51	"		-	-	-	-	80	600	530	"
52	"		-	-	-	-	80	600	530	"
53	"		-	-	-	-	80	600	531	"
54	"		-	-	-	-	80	600	532	"

"Asli untuk Proyek
" Copy Arsip

NO	TANGGAL PRODUKSI	TYPE	PEMERIKSAAN VISUAL				DIMENSI (mm)			KUAT TEKAN (Kg/Cm²)
			PORI	KOMPAK	KEROPOS	RETAK	TEBAL	LEBAR	PANJANG	
55	16/07/2024		-	-	-	-	80	600	532	568.8 (28 hari)
56	"		-	-	-	-	80	600	531	"
57	"		-	-	-	-	80	600	530	"
58	"		-	-	-	-	80	600	532	"
59	"		-	-	-	-	80	600	531	"
60	"		-	-	-	-	80	600	530	"
61	"		-	-	-	-	80	600	530	"
62	"		-	-	-	-	80	600	530	"
63	"		-	-	-	-	80	600	531	"
64	"		-	-	-	-	80	600	532	"
65	"		-	-	-	-	80	600	532	"
66	"		-	-	-	-	80	600	531	"
67	"		-	-	-	-	80	600	530	"
68	"		-	-	-	-	80	600	532	"
69	"		-	-	-	-	80	600	531	"
70	"		-	-	-	-	80	600	530	"
71	"		-	-	-	-	80	600	530	"
72	"		-	-	-	-	80	600	530	"
73	"		-	-	-	-	80	600	531	"
74	"		-	-	-	-	80	600	532	"
75	"		-	-	-	-	80	600	532	"
76	"		-	-	-	-	80	600	531	"
77	"		-	-	-	-	80	600	530	"
78	"		-	-	-	-	80	600	532	"
79	"		-	-	-	-	80	600	531	"
80	"		-	-	-	-	80	600	530	"
81	"		-	-	-	-	80	600	530	"
82	"		-	-	-	-	80	600	530	"
83	"		-	-	-	-	80	600	531	"
84	"		-	-	-	-	80	600	532	"
85	"		-	-	-	-	80	600	532	"
86	"		-	-	-	-	80	600	531	"
87	"		-	-	-	-	80	600	530	"
88	"		-	-	-	-	80	600	532	"
89	"		-	-	-	-	80	600	531	"
90	"		-	-	-	-	80	600	530	"
91	"		-	-	-	-	80	600	530	"
92	"		-	-	-	-	80	600	530	"
93	"		-	-	-	-	80	600	531	"
94	"		-	-	-	-	80	600	532	"
95	"		-	-	-	-	80	600	532	"
96	"		-	-	-	-	80	600	531	"

CATATAN :

CU 400 LD = 96 PCS

Karawang, 17 Oktober 2024
PT. SANTOSAN PRECON PERKASA

DIKSAN
QUALITY CONTROL

SANTOSAN PRECON PERKASA * QUALITY CONTROL *

~Asli untuk Proyek
~ Copy Arsip

TRICON
Mitra Utama Konsultan

DAILY REPORT
Friday, 18 October 2024

Project : Revitalisasi Sistem Kelistrikan BPLISKB
Contract No : 164.D/PPK/DA6PNAS/BPLISKB/IX/2024
Client : BPLISKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLISKB (Owner)				
1	BPLISKB (Owner)	1	1		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Dadan Suhendar	1	1		
2	Muhamad tangguh Bahari	1	1		
3	Dian Windi Handoko	1	1		
4	Erwin Wahyu Hidayat	1	1		
B.	Tenaga Ahli Lapangan (Kontraktor) Arekindo				
1	Pengawas lapangan	1	1		
2					
3					
4					
C.	Tenaga Support (Kontraktor) Arekindo				
1	Helper	12	12		
2					
3					
	TOTAL	18	18		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 12.00	A	
2	12.00 - 16.00	B	
3	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		Monitoring galian boring	on going
		(-) Galian boring manhole 3 to manhole 4 (Gedung K)	
2		Material on site	waiting surat
		(-) Pipa 4" AW	jalan

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Material Groute Ukuran 40x40	
2	Pelebaran boring area genfurng G (tire test)	continued
3	Install Ukuran 40x40	
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

SIGNAL	PIC:	SIGN:
PREPARED BY Tricon Mitra Utama Konsultan :	Dadan Suhendar	
BPLISKB :		

NOTES:

PT. ATEKINDO

MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING

Jalan RH. Fudholi no.60 Cikarang – Bekasi

Phone : (021) 8900033 / Fax : (021) 8901742

Bekasi ,

Kepada Yth.
BALAI BPLJSKB

SURAT JALAN

NO : /SJ-AK/BKS/ /2024

Jenis Kendaraan :

Nomor :

Berikut ini kami akan membawa material/barang sebagai berikut :

NO	MATERIAL	SATUAN	JUMLAH	KETERANGAN
1	PIPA PVC 4" AW	Btg	15	

Yang Menerima,

Nama & Stempel

Mukammad TB
Tricon

Yang Menyerahkan

SUHENDI

Nama & Stempel

TRICON
Mitra Utama Konsultan

DAILY REPORT
Saturday, 19 October 2024

Project : Revitalisasi Sistem Kelistrikan BPLJSKB
Contract No : 164.D/PPK/SAWPIAS/BPLJSKB/IX/2024
Client : BPLJSKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLJSKB (Owner)				
1	BPLJSKB (Owner)	4	4		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Dadan Suhendar	1	1		
2	Muhamad tangguh Bahari	1	1		
3	Dian Wirdi Handoko	1	1		
4	Erwin Wahyu Hidayat	1	1		
B.	**Tenaga Ahli Lapangan (Kontraktor) Ateknido**				
1	Pengawas lapangan	1	1		
2	Sipil (manhole)	1	1		
3	Asisten pengawas	1	1		
4					
C.	**Tenaga Support (Kontraktor) Ateknido**				
1	Helper	4	4		
2					
3					
	TOTAL	13	13		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	C	
2.	13.00 - 16.00	D	
3.	16.00 - 20.00	R	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE INSTRUCTIONS

No	Description	Prop By	Act By	Affected
1				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		Survey Manhole	done
		-) Survey 5 titik manhole by elektindo sipil	
2		Install Utdth	On going
		-) Installation Utdth 5 pcs from manhole 4 to 5	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Material Grosir Utdth 60x60	
2	Penggalian manhole	
3	Install Utdth 60x60	
4	Pemberian boring tes test	
5	Penggalian boring to dalam gedung	
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan	Dadan Suhendar		
BPLJSKB			

TRICON
Mitra Utama Konsultan

DAILY REPORT
Sunday, 20 October 2024

Project	: Revitalisasi Sistem Kelistrikan BPLJSKB
Contract No	: 164.D/PPE/SARPRAS/BPLJSKB/IX/2024
Client	: BPLJSKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE QTY	ATTENDANCE WORKING	ATTENDANCE LEAVE	STATUS
A.	BPLJSKB (Owner)				
1	BPLJSKB (Owner)	2	2		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Dedun Suhendar	1	1		
2	Muhamad tangguh Bahari	1	1		
3	Dian Windi Hariadsko	1	1		
4	Erwin Wahyu Hidayat	1	1		
B.	Tenaga Ahli Lapangan (Kontraktor) Ateknindo				
1		-	-		
2					
3					
4					
C.	Tenaga Support (Kontraktor) Ateknindo				
1	Helper	12	12		
2					
3					
	TOTAL	18	18		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	A	
2.	12.00 - 16.00	A	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Proc By	Act By	Affected
1				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		Monitoring Galian Boring	done
		(-) Pelebaran boring area tire test	
2		Install Pipe	done
		(-) Installation Pipa 4" 4 pipa area depan tire test	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Material Onsite Utith 40x40	
2	Penggalian manhole	
3	Install Utith 40x40	
4	Penggalian boring masuk kegedung revitalisasi	
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVAL	NO.	SIGN:	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan	Dedun Suhendar		
BPLJSKB			

TRICON Mitra Utama Konsultan	DAILY REPORT Monday, 21 October 2024	Project : Revitalisasi Sistem Kelistrikan BPLJSKB Contract No : 164.0/PPK/SARPRAS/BPLJSKB/IX/2024 Client : BPLJSKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLJSKB (Owner)				
1	BPLJSKB (Owner)	1	1		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Dadan Suhendar	1	1		
2	Muhamad tenggoh Bahari	1	1		
3	Dian Windi Handoko	1	1		
4	Erwin Wahyu Hidayat	1	1		
B.	Tenaga Ahli Lapangan (Kontraktor) Atekindo				
1	Pengawas Lapangan	1	1		
2	Koordinator sipil (manhole work)	1	1		
3					
4					
C.	Tenaga Support (Kontraktor) Atekindo				
1	Helper	12	12		
2	Driver	1	1		
3	Helper manhole work	3	3		
	TOTAL	23	23		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	B	
2.	12.00 - 16.00	D	
3.	16.00 - 20.00	C	

Remark Condition: As Clear ; Bs Cloudy ; Ca Rain ; Ds Heavy Rain

SITE MATTERS

No	Description	Prep By	Act By	Affected
1	Tidak terpasangnya material on site/instalasi (kabel NYFgBY 4x10 mm) area drop off	PT Tricon, BPLJSKB	PT Atekindo	BoQ
2	Tidak pas/tidak nama emor pipa dan untuk setiap menggunakan Ketelitian agar semua pipa dan safety sudah terlindungi	PT Tricon, BPLJSKB	PT Atekindo	Safety cable

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		Monitoring dalian Boring	done
		(-) Boring in building drop off	
		(-) Boring in building gedung I	
2		Material on site	done
		(-) Udith 40x40 (20 pcs)	
		(-) Cable NYFgBY 4x10 mm (60 m)	
3		Pulling cable	done
		(-) Pulling cable area drop Off	
		(-) timbunan partial galian area drop off	
4		Installation Udith	done
		(-) Pemasangan Udith type S (14 pcs)	
5		Monitoring Galian Manhole	on going
		(-) Galian Manhole 1,2,3	

TOMMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Pengerjaan manhole 1 - 5	
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

APROVAL	PIC:	SIGN:	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan :	Dadan Suhendar		
BPLJSKB :			

	REVITALISASI SISTEM KELISTRIKAN BPJSKB	TRICON Mitra Utama Konsulton

Subject : Cable to SDP GD. DROP OFF

Project : Revitalisasi sistem kelistrikan BPJSKB
Equipment Name : Kabel
Location : BPJSKB
Date : Senin 21 Oktober 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	cable length 66 m	☑	☐		✓		
2	cable size NYFGbY 4 x 10 mm2	☑	☐		✓		
3	Irregularity in the cable	☑	☐		✓		
4	check connection UGC (if required)	☐	☐				
5	Check cable markings no meters	☑	☐		✓		
6	Insulation resistance	☑	☐		✓		
7	Continuity test	☐	☐				
		☐	☐				
		☐	☐				
		☐	☐				
		☐	☐				

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

PT. ATEKINDO

MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING
Jalan KH. Fudholi no.60 Cikarang – Bekasi
Phone : (021) 8900033 / Fax : (021) 8901742

Bekasi . 21/10/2024

Kepada Yth,
BALAI BPLJSKB

SURAT JALAN

NO : /SJ-AK/BKS/ /2024

Jenis Kendaraan :
Nomor :

Berikut ini kami akan membawa material/barang sebagai berikut :

NO	MATERIAL	SATUAN	JUMLAH	KETERANGAN
1	KABEL NYFGBY 4X10mm Eksena	M	66	

Yang Menerima,

Nama & Stempel

21/10 2024
Muhammad TB
Trica

Yang Menyerahkan,

SUHENDI

Nama & Stempel

SURAT JALAN

DELIVERY

PT. DANTOSAN PRECON PERKASA

PT. DANTOSAN PRECON PERKASA
SECURITY

KELUAR MASUK

TGL JAM

NO MESIN

KENDARAAN

PRECON

SERTIFIKAT

HASIL PEMERIKSAAN PRODUK

LRQA CERTIFIED ISO 9001 UKAS

Certificate No. [illegible]

PROYEK : BPLJSKB, SETU - BEKASI
JALAN RAYA SETU, CIBUNTU - CIBITUNG, BEKASI

NO SOR : SOR-500071/ATE 10/2024/—
MUTU BETON : K-400

TANGGAL TERIM : 20 Oktober 2024
NO. MOBIL : T8193EE

NO	TANGGAL PRODUKSI	TYPE	PEMERIKSAAN DIMENSI (mm)						PEMERIKSAAN VISUAL				KUAT TEKAN (Kg/Cm²)
			Wu	Wl	H	ta	tb	L	PORI	GMPL	KRPS	RTK	HAMMER TEST
1	15/10/2024	U-Ditch Std	400	378	400	55	48	1200	-	-	-	-	340
2		400x400, L=1.2r	400	378	400	55	45	1202	-	-	-	-	
3			400	380	400	57	45	1195	-	-	-	-	
4			397	380	400	55	50	1206	-	-	-	-	
5			398	377	400	58	47	1203	-	-	-	-	
6			400	378	400	56	47	1200	-	-	-	-	
7			400	378	400	55	48	1205	-	-	-	-	
8			398	375	400	50	46	1208	-	-	-	-	
9			396	377	400	57	45	1210	-	-	-	-	
10			397	376	400	58	47	1198	-	-	-	-	
11			398	378	400	54	46	1193	-	-	-	-	
12	14/10/2024		400	376	400	57	48	1206	-	-	-	-	340
13			401	375	400	56	46	1208	-	-	-	-	
14			400	379	400	56	45	1210	-	-	-	-	
15			400	378	400	55	48	1200	-	-	-	-	
16			400	378	400	55	45	1202	-	-	-	-	
17			400	378	400	55	48	1200	-	-	-	-	
18			400	378	400	55	45	1202	-	-	-	-	
19			400	380	400	57	45	1195	-	-	-	-	
20			397	380	400	55	50	1206	-	-	-	-	

TOTAL = 20 PCS

Cibitung, 20 Oktober 2024
PT. DANTOSAN PRECON PERKASA

QUALITY CONTROL

TRICON
Mitra Utama Konsultan

DAILY REPORT
Wednesday, 23 October 2024

Project : Revitalisasi Sistem Kelistrikan BPLISKS
Contract No. : 144.1/PPS/SARPRAS/BPLISKS/IX/2024
Client : BPLISKS

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLISKS (Owner)				
1	BPLISKS (Owner)	1	1		
B.	Tenaga Ahli Lapangan (Konsultan)				
1	Dedan Suhendar	1	1		
2	Muhamad Tanggub Rafsan	1	1		
3	Dian Wisak Kendeka	1	1		
4	Grant Wahyu Hidayat	1	1		
C.	Tenaga Ahli Lapangan (Kontraktor)				
1	Pengawas Lapangan	1	1		
2	Koordinator Kabel (manhole work)	1	1		
3	Helper manhole work	9	9		
	TOTAL	16	16		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	A	
2.	12.00 - 16.00	B	
3.	16.00 - 18.00	B	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1	Material smoke test alir sekurang 10 ten sebanyak 35 pcs untuk pengerjaan manhole tidak disarankan surat jalan.	PT Tricon, BPLISKS	PT Andesite	MC 0%

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	DICIPLINE	STATUS
1	Monitoring Galian Manhole		On going
	(-) Pelebaran Galian untuk Manhole 1,2,3		
	(-) Pembesian manhole 2		

TOMORROW ACTIVITIES

NO.	JOB OF WORK	DICIPLINE	STATUS
1	Pengerjaan pelebaran galian manhole 1,2 & 3. Pengecoran pembesian manhole 2.		on going
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES:
PRESIDED BY Tricon Mitra Utama Konsultan	Dedan Suhendar		
BPLISKS			

TRICON Aditra Utama Konsultan	DAILY REPORT Friday, 25 October 2024	Project : Revitalisasi Sistem Kelistrikan SPLIS KB Contract No : 184.E/PPK/SARPRAS/SPLISKB/IX/2024 Client : SPLISKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	SPLISKB (Owner)				
1.	SPLISKB (Owner)	1	1		
2					
3					
A.	Tenaga Ahli Lapangan				
1.	Deden Suhendar	1	1		
2.	Muhamad tangguh rahuri	1	1		
3.	Dian Windi Handoko	1	1		
B.	Tenaga Ahli Lapangan (Kontraktor) Ateliindo				
1.	Koordinator ahli (manhole work)	1	1		
2					
3					
4					
C.	Tenaga Support (Kontraktor) Ateliindo				
1.	Helper manhole work	4	4		
2					
3					
	TOTAL	9	9		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	B	
2	12.00 - 15.00	A	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No.	Description	Prop By	Act By	A/Vessel
1				
2				

No.	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		Manhole work	on going
		-) pembuatan beksting manhole 2 & 3	
		-) Pengecoran manhole 2	
2			
3			
4			
3			

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Pengerjaan manhole 1 - 3	
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PREPARED	PIC	SIGN:	NOTES:
PREPARED BY Tricon Aditra Utama Konsultan :	Deden Suhendar		
SPLISKB :			

TRICON Mitra Utama Konsultan

DAILY REPORT
Saturday, 26 October 2024

Project : Revitalisasi Sistem Kelistrikan BPLJSKB
Contract No : 184.0/PPK/SARPRAS/BPLJSKB/IX/2024
Client : BPLJSKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLJSKB (Owner)				
1	BPLJSKB (Owner)	1	1		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Dedan Suhendar	1	1		
2	Muhamad tangguh Bahari	1	1		
3	Dian Windi Handoko	1	1		
B.	Tenaga Ahli Lapangan (Kontraktor) Atekindo				
1					
2					
3					
4					
C.	Tenaga Support (Kontraktor) Atekindo				
1	Helper manhole work	4	4		
2					
3					
	TOTAL	8	8		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	A	
2	12.00 - 15.00	A	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1	Tidak adanya koordinasi lapangan (manager yang koordinasi kepada pihak supervisi dan juga owner	PT.TUUK & BPLJSKB	PT Atekindo	Komunikasi
2				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1	Terdapat Tulang besi pada manhole 2 dan 3 yang terlalu menempel pada listrik sehingga tidak sesuai standar yang berlaku	Disesuaikan dengan standar yang berlaku	PT Atekindo	28/10/2024

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Manhole work	on going
	- pembuatan beksting manhole 2 & 3	
	- Pengecoran manhole 2	
	- Pembesian pada manhole 1	
2		
3		
4		
5		

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Pengerjaan manhole 1 - 5	
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

APPROVAL	PIC:	SIGN:	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan	Dedan Suhendar		
BPLJSKB			

TRICON
Mitra Utama Konsultan

DAILY REPORT
Sunday, 27 October 2024

Project : Revitalisasi Sistem Kelistrikan SPLDKB
Contract No : 164.D/PPK/SAIRPRAS/SPLDKB/IX/2024
Client : SPLDKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	SPLDKB (Owner)				
1.	SPLDKB (Owner)	1	1		
2					
3					
A.	Tenaga Ahli Lapangan				
1.	Dadan Suhendar	1	1		
2.	Muhamad tanggoh Bahari	1	1		
3.	Dian Wirdi Handoko	1	1		
B.	Tenaga Ahli Lapangan (Kontraktor) Atokindo				
1		-	-		
2					
3					
4					
C.	Tenaga Support (Kontraktor) Atokindo				
1.	Helper manhole work	8	8		
2					
3					
	TOTAL	12	12		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	A	
2.	11.00 - 15.00	A	
3.	15.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Attested
1	Tidak adanya koordinator lapangan (mandor) yang mengatur koordinasi kerjasama pihak supervisi dan juga owner	FT.TIVUK & SPLDKB	PT Atokindo	Komunikasi
2				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1	Tidak terpasangnya Refmovit pada manhole sebagaimana telah tertuangnya dilalam BoQ	Supervisi lapangan memberi surat MOM agar diinstallasi dengan BoQ yang ada/disbbicarakan bersama	PT.Atokindo	28/10/2024

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		Manhole work	on going
		-) Galian pada manhole 4 dan 5	
		-) Pengecoran manhole 1	
		-) Proses pemasangan bekisting pemberian	
		pada manhole 4 & 5	
		-) Finishing pada manhole 2 dan 3	
		-) Pelepasan bekisting pada manhole 3	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Pengerjaan manhole 1 - 5	
2	Meeting Progress	
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PREPARE	PIC:	SIGN:	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan	Dadan Suhendar		
SPLDKB			

TRICON Mitra Utama Konsultan	**DAILY REPORT** **Monday, 28 October 2024**	Project : Revitalisasi Sistem Kelistrikan BPLISKB Contract No : 164.0/PPK/SUKPBAS/BPLISKB/IX/2024 Client : BPLISKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPJISKB (Owner)				
1.	BPLISKB (Owner)	0	0		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Dadan Suhendar	1	1		
2	Muhamad tangguh Bahari	1	1		
3	Dian Wisdi Handoko	1	1		
B.	**Tenaga Ahli Lapangan (Kontraktor) Ateklindo**				
1		-	-		
2					
3					
4					
C.	**Tenaga Support (Kontraktor) Ateklindo**				
1	Helper manhole work	3	3		
2					
3					
	TOTAL	14	14		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	A	
2.	12.00 - 15.00	A	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1	Tidak adanya koordinate lapangan (meeter) yang konsprasi koordinasi kepada pihak kontraktor dan juga owner	PT.TMUK & BPLISKB	PT Ateklindo	Komunikasi
2				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		**Manhole work**	on going
		(-) Pembesian dan pembuatan bekisting manhole 5	
		(-) Pengecoran manhole 4 dan 5	
		(-) Finishing pada manhole 2 dan 3	
		(-) Pelepasan bekisting pada manhole 3	
2		**Meeting dan diskusi**	
		(-) Diskusi bersama BPLISK	
		(-) Survei Lapangan Bersama BPLISKB	
		(-) Pengukuran aktual dilapangan	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Pengecoran manhole 1 - 5	
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

APPROVAL	PIC	SIGN	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan :	Dadan Suhendar		
BPLISKB :			

TRICON
Mitra Utama Konsultan

DAILY REPORT
Tuesday, 29 October 2024

Project : Revitalisasi Sistem Kelistrikan BPLJSKB
Contract No : 164.D/PPK/SARPRAS/BPLJSKB/IX/2024
Client : BPLJSKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLJSKB (Owner)				
1.	BPLJSKB (Owner)	1	1		
2.					
3.					
A.	**Tenaga Ahli Lapangan**				
1.	Dedan Suhendar	1	1		
2.	Muhamad tangguh Beheri	1	1		
3.	Dian Wisdi Handoko	1	1		
4.	Erwin Wahyu Hidayat	1	1		
B.	**Tenaga Ahli Lapangan (Kontraktor) Atokindo**				
1.		-	-		
2.					
3.					
4.					
C.	**Tenaga Support (Kontraktor) Atokindo**				
1.	Helper manhole work	4	4		
2.					
3.					
	TOTAL	11	11		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.90	A	
2.	13.00 - 15.00	A	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1	Tidak adanya koordinator lapangan (mandor) yang bertanggung koordinasi kepada pihak supervisi dan juga owner	PT.TMUK & BPLJSKB	PT Atokindo	Komunikasi
2				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		**Manhole work**	on going
		(-) Finishing manhole 4 dan 5	
		(-) Pembuatan tutup manhole	
2		**Meeting dan diskusi**	
		(-) Diskusi bersama BPLJSK	
		(-) Perhitungan Pekerjaan actual in site BPLJSKB	
		(-) Diskusi bersama kontraktor	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Pengerjaan manhole 1 - 5	
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

APPROVAL	PIC	SIGN:	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan	Dedan Suhendar		
BPLJSKB			

TRICON
Mitra Utama Konsultan

DAILY REPORT
Wednesday, 30 October 2024

Project : Revitalisasi Sistem Kelistrikan BPLJSKB
Contract No : 164.D/PPK/SARPRA1/BPLJSKB/IX/2024
Client : BPLJSKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLJSKB (Owner)				
1	BPLJSKB (Owner)	2	2		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Dadan Suhendar	1	1		
2	Muhamad tanggoh Bahari	1	1		
3	Dian Wirdi Handoko	1	1		
4	Erwin Wahyu Hidayat	1	1		
B.	**Tenaga Ahli Lapangan (Kontraktor) Ateknindo**				
1	Pengawas Lapangan	1	1		
2	Engineer	1	1		
3					
4					
C.	**Tenaga Support (Kontraktor) Ateknindo**				
1	Helper manhole work	1	1		
2					
3					
	TOTAL	9	9		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	B	
2.	13.00 - 15.00	C	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1.				
2.				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1.				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		**Manhole work**	on going
		- Finishing manhole 4 dan 5	
		- Pembuatan tutup manhole	
2		**Meeting dan diskusi**	
		- Diskusi bersama BPLJSK	
		- Perhitungan Pekerjaan actual in site BPLJSKB	
		- Diskusi bersama kontraktor	
		- Pengukuran ulang cable gedung G	
		- survei jalur pipa/trey to LVMDB	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Pengerjaan manhole 1 - 5	
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

APPROVAL	PIC	SIGN	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan	Dadan Suhendar		
BPLJSKB			

TRICON
Advance Lifetime Consultant

DAILY REPORT
Friday, 01 November 2024

Project	Revitalisasi Sistem Kelistrikan BPLISKB
Contract No	164.D/PPK/SARPRAS/BPLISKB/IX/2024
Client	BPLISKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLISKB (Owner)				
1	BPLISKB (Owner)	1	1		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Dedun Sohendar	1	1		
2	Muhamad Tenggoh Bahari	1	1		
3	Dian Windi Handoko	1	1		
4	Erwin Wahyu Hidayat	1	1		
B.	**Tenaga Ahli Lapangan (Kontraktor) Airkondo**				
1	Pengawas Lapangan	1	1		
2					
3					
4					
C.	**Tenaga Support (Kontraktor) Airkondo**				
1	Helper manhole work	2	2		
2	Asst pengawas	1	1		
3					
	TOTAL	10	10		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	A	
2.	12.00 - 15.00	A	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No.	Description	Prop By	Act By	Aftertail
1				
2				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		**Manhole work**	on going
		(-) Pembuatan tutup manhole	
2		**Material Onsite**	Done
		(-) Material onsite Panel	
		(+) Panel LVMDB	
		(+) Panel SDP Gedung Kantin, G, H, I, K dan Drof off	
3		**Survey Grounding**	Done
		(-) Survey panjang cable grounding setiap gedung	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Pengecekan panel LV SDP	
2		
4		
6		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Dedun Suhendar		
BPLISKB			

PT. ATEKINDO
Contractor M&E, Civil and Trading

ACM REGISTERED ISO 9001 : 2008

Dan bilamana terjadi Sesutu terhadap material tersebut ,seperti: Hilang,Rusak dan kena bencana alam ,Hal tersebut ***bukan tanggungjawab kami sebagi pihak pertama / PT. ATE KINDO*** .

Demikian Berita Serah Terima Material / Barang ini dibuat rangkap dua untuk dapat dipergunakan sebagaimana mestinya.

Dibuat di Bekasi, 1 November 2024

Yang Menyerahkan,
PT. ATE KINDO

SUHENDI
Pengawas Teknik

Yang Menerima,
BPLJSKB

Antur A.

Muhammad Tf

Note : 1. Rusak/kerusakan yang dimaksud. bukan kerusakan sistem dan tidak adanya Suluti pengetesan sistem sudah berjalan dengan baik, adapun temuan kerusakan sistem pada pengetesan di lain waktu menjadi tanggung jawab pihak pertama. /PT. ATE KINDO
2. Ukuran yang diterima. Beberapa panel tidak sesuai dengan yang tertuang pada BoQ Rehitalisasi sistem kelistrikan BPLJSKB

Office : Jl. KH Fudholi No 60 Cikarang – Bekasi 17530
Phone : 89106930, Fax : (021) 8901742
Email : atekindopt@yahoo.com

PT. ATEKINDO
MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING
Jalan KH. Fudholi no.60 Cikarang – Bekasi
Phone : (021) 8900033 /Fax : (021) 8901742

Bekasi , 01 November 2024

Kepada Yth,
BPLISKB

SURAT JALAN

NO : 050/ SJ-AK / BKS /XI/ 2024

Jenis Kendaraan : MITSUBISHI
Nomor : B 9179 FIA

Bersama ini kami kirim barang sebagai berikut :

NO	JENIS BARANG	SATUAN	JUMLAH	KETERANGAN
1	PANEL LVMDP	SET	1	REVITALISASI SISTEM KELISTRIKAN BPLISKB
2	PANEL SDP GD KANTIN	UNIT	1	
3	PANEL SDP GD H	UNIT	1	
4	PANEL SDP GD Q	UNIT	1	
5	PANEL SDP GD K	UNIT	1	
6	PANEL SDP GD J	UNIT	1	
7	PANEL SDP GD DROP OFF	UNIT	1	

Yang Menerima

1/11/24
Argas A.

Nama jelas & Stempel

Yang Menyerahkan,

SUHENDI

Nama jelas & Stempel

PT. ATEKINDO
Contractor M&E, Civil and Trading

ISO 9001 : 2008

BERITA ACARA SERAH TERIMA MATERIAL/BARANG

No.: 045/BASTM-AK/BKS/XI/2024

Pada hari ini ***Jum'at*** tanggal ***Satu*** bulan ***November*** tahun ***Dua Ribu Dua Puluh Empat*** (01/11/2024), yang bertandatangan di bawahini :

Nama : SUHENDI
Jabatan : Pengawas Teknik PT. ATE KINDO
Alamat : JL. KH.Fudholi No. 60 Cikarang – Bekasi

Dalam hal ini bertindak untuk dan atas nama PT. ATE KINDO untuk selanjutnya disebut PIHAK PERTAMA atau yang menyerahkan material / barang.

Nama : .....
Jabatan : .....

Dalam hal ini bertindak untuk dan atas nama BPLJSKB untuk selanjutnya disebut PIHAK KEDUA atau yang menerima Material / Barang.

Adapun material yang diterima/dipasang sebagai berikut:

NO	JENIS BARANG	SATUAN	JUMLAH
1	PANEL LVMDP	SET	1
	ACB 4 Pole 1600 A 50 kA, Incoming dari Trafo	Unit	1
	ACB 4 Pole 1600 A 50 kA, Incoming dari Genset	Unit	1
	MCCB 3 Pole 250 A	Unit	7
	MCCB 3 Pole 200 A	Unit	2
	MCCB 3 Pole 400 A	Unit	3
	MCCB 3 Pole 630 A	Unit	1
2	PANEL SDP GD KANTIN	UNIT	1
	MCCB 3 Pole 250 A	Unit	1
	MCCB 3 Pole 160 A	Unit	1
	MCCB 3 Pole 100 A	Unit	2
	MCB 1 Pole 32 A	Unit	5
3	PANEL SDP GD H	UNIT	1
	MCCB 3 Pole 250 A	Unit	1
	MCCB 3 Pole 15 A	Unit	2
	MCCB 3 Pole 63 A	Unit	2
4	PANEL SDP GD Q	UNIT	1
	MCCB 3 Pole 250 A	Unit	1
	MCB 1 Pole 10 A	Unit	21
	MCCB 3 Pole 20 A	Unit	3
5	PANEL SDP GD K	UNIT	1
	MCCB 3 Pole 630 A	Unit	1
	MCCB 3 Pole 400 A	Unit	1
	MCCB 3 Pole 160 A	Unit	1
	MCCB 3 Pole 63 A	Unit	1
	MCCB 3 Pole 50 A	Unit	2
	MCCB 3 Pole 40 A	Unit	3
6	PANEL SDP GD J	UNIT	1
	MCCB 3 Pole 200 A	Unit	1
	MCCB 3 Pole 40 A	Unit	3
	MCCB 3 Pole 50 A	Unit	4
7	PANEL SDP GD DROP OFF	UNIT	1
	MCCB 3 Pole 50 A	Unit	1
	MCB 1 Pole 20 A	Unit	2
	MCB 1 Pole 10 A	Unit	3

Office : Jl. KH Fudholi No 60 Cikarang – Bekasi 17530
Phone : 89106930, Fax : (021) 8901742
Email : atekindopt@yahoo.com

PT. ATEKINDO
Contractor M&E, Civil and Trading

ISO 9001 : 2008

BERITA ACARA SERAH TERIMA MATERIAL/BARANG

No.: 045/BASTM-AK/BKS/XI/2024

Pada hari ini ***Jum'at*** tanggal ***Satu*** bulan ***November*** tahun ***Dua Ribu Dua Puluh Empat*** (01/11/2024), yang bertandatangan di bawahini :

Nama : SUHENDI
Jabatan : Pengawas Teknik PT. ATE KINDO
Alamat : JL. KH.Fudholi No. 60 Cikarang – Bekasi

Dalam hal ini bertindak untuk dan atas nama PT. ATE KINDO untuk selanjutnya disebut PIHAK PERTAMA atau yang menyerahkan material / barang.

Nama : .....
Jabatan : .....

Dalam hal ini bertindak untuk dan atas nama BPLJSKB untuk selanjutnya disebut PIHAK KEDUA atau yang menerima Material / Barang.

Adapun material yang diterima/dipasang sebagai berikut:

NO	JENIS BARANG	SATUAN	JUMLAH
1	PANEL LVMDP	SET	1
	ACB 4 Pole 1600 A 50 kA, Incoming dari Trafo	Unit	1
	ACB 4 Pole 1600 A 50 kA, Incoming dari Genset	Unit	1
	MCCB 3 Pole 250 A	Unit	7
	MCCB 3 Pole 200 A	Unit	2
	MCCB 3 Pole 400 A	Unit	3
	MCCB 3 Pole 630 A	Unit	1
2	PANEL SDP GD KANTIN	UNIT	1
	MCCB 3 Pole 250 A	Unit	1
	MCCB 3 Pole 160 A	Unit	1
	MCCB 3 Pole 100 A	Unit	2
	MCB 1 Pole 32 A	Unit	5
3	PANEL SDP GD H	UNIT	1
	MCCB 3 Pole 250 A	Unit	1
	MCCB 3 Pole 15 A	Unit	2
	MCCB 3 Pole 63 A	Unit	2
4	PANEL SDP GD Q	UNIT	1
	MCCB 3 Pole 250 A	Unit	1
	MCB 1 Pole 10 A	Unit	21
	MCCB 3 Pole 20 A	Unit	3
5	PANEL SDP GD K	UNIT	1
	MCCB 3 Pole 630 A	Unit	1
	MCCB 3 Pole 400 A	Unit	1
	MCCB 3 Pole 160 A	Unit	1
	MCCB 3 Pole 63 A	Unit	1
	MCCB 3 Pole 50 A	Unit	2
	MCCB 3 Pole 40 A	Unit	3
6	PANEL SDP GD J	UNIT	1
	MCCB 3 Pole 200 A	Unit	1
	MCCB 3 Pole 40 A	Unit	3
	MCCB 3 Pole 50 A	Unit	4
7	PANEL SDP GD DROP OFF	UNIT	1
	MCCB 3 Pole 50 A	Unit	1
	MCB 1 Pole 20 A	Unit	2
	MCB 1 Pole 10 A	Unit	3

Office : Jl. KH Fudholi No 60 Cikarang – Bekasi 17530
Phone : 89106930, Fax : (021) 8901742
Email : atekindopt@yahoo.com

TRICON
Mitra Utama Konsultan

DAILY REPORT
Saturday, 02 November 2024

Project	Revitalisasi Sistem Kelistrikan BPLISKB
Contract No	164.0/PPK/SAMPRAS/BPLISKB/IX/2024
Client	BPLISKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLISKB (Owner)				
1	BPLISKB (Owner)	1	1		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Dedan Suhendar	1	1		
2	Muhamad Ianggoh Bahari	1	1		
3	Dian Windi Handoko	1	1		
4	Yreto Wahyu Hidayat	1	1		
B.	**Tenaga Ahli Lapangan (Kontraktor) Arakinda**				
1	Pengawas Lapangan				
2					
3					
4					
C.	**Tenaga Support (Kontraktor) Arakinda**				
1	Helper manfaris pork				
2	Asst pengawas				
3					
	TOTAL	5	5		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	A	
2.	12.00 - 15.00	B	
3.	16.00 - 20.00	B	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1	Simona panel listrik rusak dengan kod	BPLISKB & PT.TMUK	PT. Arakinda	Cust
2				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		Material Check	on going
		(-) Pengecekan Panel	
		(=) Panel LVMDB	
		(=) Panel SDP Gedung Kantin, G, H, I, K dan Draf off	
2			
3			

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan	Dedan Suhendar		
BPLISKB			

	REVITALISASI SISTEM KELISTRIKAN BPLJSKB	TRICON Mitra Utama Konsultan

Subject : SDP GD. DROP OFF

Project : Revitalisasi sisteem kelistrikan BPLJSKB
Equipment Name : Panel
Location : BPLJSKB
Date : Sabtu, 02 November 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	Check visual, dimensi & Nameplat	☑	☐		✓		
2	MCCB Operational & correct rating	☑	☐		✓		
3	Irregularity in the cable	☑	☐		✓		
4	All fuse correct rating	☐	☐				
5	Check bus bar connection	☑	☐		✓		
6	Earthing connected and properly	☑	☐		✓		
7	cables are connected and installed properly	☑	☐		✓		
8	MCCB 3 Pole 50 A 1 unit	☑	☐		✓		
9	MCB 1 Pole 20 A 2 unit	☑	☐		✓		
10	MCB 1 Pole 10 A 3 unit	☑	☐		✓		

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

	REVITALISASI SISTEM KELISTRIKAN BPJSKB	TRICON Mitra Utama Konsultan

Subject : SDP GD. K

Project : Revitalisasi sistem kelistrikan BPJSKB
Equipment Name : Panel
Location : BPJSKB
Date : Sabtu, 02 November 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	Check visual, dimensi & Nameplat	☑	☐				
2	MCCB Operational & correct rating	☑	☐				
3	Irregularity in the cable	☑	☐				
4	All fuse correct rating	☐	☐				
5	Check bus bar connection	☑	☐				
6	Earthing connected and properly	☑	☐				
7	cables are connected and installed properly	☑	☐				
8	MCCB 3 Pole 630 A 1 unit	☑	☐				
9	MCCB 3 Pole 400 A 1 unit	☑	☐				
10	MCCB 3 Pole 160 A 1 unit	☑	☐				
11	MCCB 3 Pole 60 A 1 unit	☐	☑				up to 63 A
12	MCCB 3 Pole 50 A 2 unit	☑	☐				
13	MCCB 3 Pole 40 A 3 unit	☑	☐				

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

	REVITALISASI SISTEM KELISTRIKAN BPLISKB	TRICON Mitra Utama Konsultan

Subject : SDP GD. KANTIN

Project : Revitalisasi sistem kelistrikan BPLJSKB
Equipment Name : Panel
Location : BPLJSKB
Date : Selasa, 05 November 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	Check visual, dimensi & Nameplat	☑	☐		✓		
2	MCCB Operational & correct rating	☑	☐		✓		
3	Irregularity in the cable	☑	☐		✓		
4	All fuse correct rating	☐	☐				
5	Check bus bar connection	☑	☐		✓		
6	Earthing connected and properly	☑	☐		✓		
7	cables are connected and installed properly	☑	☐		✓		
8	MCCB 3 Pole 250 A 1 unit	☑	☐		✓		
9	MCCB 3 Pole 160 A 1 unit	☑	☐		✓		
10	MCCB 3 Pole 100 A 2 unit	☑	☐		✓		
11	MCB 1 Pole 32 A 5 unit	☑	☐		✓		

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

	REVITALISASI SISTEM KELISTRIKAN BPJSKB	TRICON Mitra Utama Konsulton

Subject : SDP GD. Q

Project : Revitalisasi Sistem Kelistrikan BPJSKB
Equipment Name : Panel
Location : BPJSKB
Date : Sabtu, 02 November 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	Check visual, dimensi & Nameplat	☑	☐				
2	MCCB Operational & correct rating	☑	☐				
3	Irregularity in the cable	☑	☐				
4	All fuse correct rating	☐	☐				
5	Check bus bar connection	☑	☐				
6	Earthing connected and properly	☑	☐				
7	cables are connected and installed properly	☑	☐				
8	MCCB 3 Pole 250 A 1 unit	☑	☐				
9	MCB 1 Pole 10 A 21 unit	☑	☐				
10	MCCB 3 Pole 20 A 3 unit	☑	☐				

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

	REVITALISASI SISTEM KELISTRIKAN BPLJSKB	TRICON Mitra Utama Konsultan

Subject : SDP GD. J

Project : Revitalisasi sistem kelistrikan BPLJSKB
Equipment Name : Panel
Location : BPLJSKB
Date : Sabtu, 02 November 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	Check visual, dimensi & Nameplat	☑	☐		✓		
2	MCCB Operational & correct rating	☑	☐		✓		
3	Irregularity in the cable	☑	☐		✓		
4	All fuse correct rating	☐	☐		✓		
5	Check bus bar connection	☑	☐		✓		
6	Earthing connected and properly	☑	☐		✓		
7	cables are connected and installed properly	☑	☐		✓		
8	MCCB 3 Pole 200 A 1 unit	☑	☐		✓		
9	MCCB 3 Pole 40 A 3 unit	☑	☐		✓		
10	MCCB 3 Pole 50 A 4 unit	☑	☐		✓		

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

	REVITALISASI SISTEM KELISTRIKAN BPJSKB	TRICON Mitra Utama Konsultan

Subject : SDP GD. H

Project : Revitalisasi Sistem Kelistrikan BPJSKB
Equipment Name : Panel
Location : BPJSKB
Date : Sabtu, 02 November 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	Check visual, dimensi & Nameplat	☑	☐		✓		
2	MCCB Operational & correct rating	☑	☐		✓		
3	Irregularity in the cable	☑	☐		✓		
4	All fuse correct rating	☐	☐				
5	Check bus bar connection	☑	☐		✓		
6	Earthing connected and properly	☑	☐		✓		
7	cables are connected and installed properly	☑	☐		✓		
8	MCCB 3 Pole 250 A 1 unit	☑	☐		✓		
9	MCCB 3 Pole 15 A 2 unit	☑	☐		✓		
10	MCCB 3 Pole 60 A 2 unit	☐	☑		✓		up to 63 A

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

	REVITALISASI SISTEM KELISTRIKAN BPLJSKB	TRICON Mitra Utama Konsulton

Subject : LVMDP

Project	: Revitalisasi sistem kelistrikan BPLJSKB
Equipment Name	: Panel
Location	: BPLTSKB
Date	: Sabtu, 02 November 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	Check visual, dimensi & Nameplat	☑	☐				
2	MCCB Operational & correct rating	☑	☐				
3	Irregularity in the cable	☑	☐				
4	All fuse correct rating	☑	☐				
5	Check bus bar connection	☑	☐				
6	Earthing connected and properly	☑	☐				
7	cables are connected and installed properly	☑	☐				
8	ACB 4 Pole 1600 A 50 kA, Incoming dari Trafo	☑	☐				
9	ACB 4 Pole 1600 A 50 kA, Incoming dari Genset	☑	☐				
10	MCCB 3 Pole 250 A 7 unit	☑	☐				
11	MCCB 3 Pole 200 A 2 unit	☑	☐				
12	MCCB 3 Pole 300 A 2 unit	☐	☑				up to 400 A
13	MCCB 3 Pole 400 A 1 unit	☑	☐				400 3 unit
14	MCCB 3 Pole 630 A 1 unit	☑	☐				

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

TRICON

DAILY REPORT
Wednesday, 06 November 2024

Project	Revitalisasi Sistem Air Limbah BPLISKB
Contract No	140.0/PPK/SARPRAS/BPLISKB/IX/2024
Client	BPLISKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLISKB (Owner)				
1	BPLISKB (Owner)	1	1		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Dadan Suhendar	1	1		
2	Muhamad Sanggoh Rahari	1	1		
3	Dian Winoh Handoko	1	1		
4	Cristin Wahyu Hidayat	1	1		
B.	**Tenaga Ahli Lapangan (Kontraktor) Alokasi**				
1	Pengawas Lapangan	1	1		
2					
3					
4					
C.	**Tenaga Support (Kontraktor) Alokasi**				
1	Helper manhole work				
2	Asst pengawas	1	1		
3					
	TOTAL	7	7		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	A	
2.	12.00 - 15.00	A	
3.	16.00 - 20.00	A	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1				
2				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		**Material on position**	on going
		( ) material on position panel SDP Gd K	
2		**Instalation Panel SDP**	
		( ) Install Gd. Drop Off SDP	
3		**Material On Site**	Done, Surat
		( ) Cable ledder 3 m	Jalan menyusul

YOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Finishing manhole	
2	Material penutup/ pembalan galian tanah	
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan	Dadan Suhendar		
BPLISKB			

TRICON	DAILY REPORT Thursday, 07 November 2024	Project : Revitalisasi Sistem Keristrikan BPLDKB Contract No : 164.5/PPK/SARPRAS/BPLDKB/IX/2024 Client : BPLDKB

DOCUMENT NO :

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLDKB (Owner)				
1	BPLDKB (Owner)	1	1		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Dadan Suhendar	1	1		
2	Muhamad Iangguh Bakari	1	1		
3	Dian Windi Handoko	1	1		
4	Irwin Mahya Hidayat	1	1		
B.	**Tenaga Ahli Lapangan (Kontraktor) Alakinda**				
1	Pengawas Lapangan	1	1		
2					
3					
4					
C.	**Tenaga Support (Kontraktor) Alakinda**				
1	Helper manhole work	-	-		
2	Asst pengawas	1	1		
3					
	TOTAL	7	7		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	A	
2.	12.00 - 15.00	A	
3.	16.00 - 20.00	D	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Proc By	Act By	Affected
1				
2				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		Manhole Work	on going
		1.) Repair drainase manhole 2	
		1.) Pemotongan pipa (pengganti bellmout)	
		1.) finishing manhole 1 5	
2		Material onsite	
		1.) Batu/genteng pelindung pipa ex 1402	
3			

TOMORROW ACTIVITES

NO.	DESCRIPTION OF WORK	STATUS
1	Boring to genteng	
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Dadan Suhendar		
BPLDKB			

PT. ATEKINDO
MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING
Jalan KH. Fudholi no.60 Cikarang – Bekasi
Phone : (021) 8900033./Fax : (021) 8901742

Bekasi , 07 November 2024

Kepada Yth,
BPLJSKB

SURAT JALAN

NO : 051/ SJ-AK / BKS /XI/ 2024

Jenis Kendaraan : Gran Max
Nomor : B 9451 FCL

Bersama ini kami kirim barang sebagai berikut :

NO	JENIS BARANG	SATUAN	JUMLAH	KETERANGAN
1	KABEL TRAY 100X100X3000 + COVER 06-11-2024	BTG	1	REVITALISASI SISTEM KELISTRIKAN BPLJSKB
2	BATA PELINDUNG ✓	PCS	150	

Yang Menerima

Nama jelas & Stempel

Yang Menyerahkan,

Nama jelas & Stempel

PT. ATEKINDO
MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING
Jalan KH. Fudholi no.60 Cikarang – Bekasi
Phone : (021) 8900033 /Fax : (021) 8901742

Bekasi , 07 November 2024

Kepada Yth,
BPLJSKB

SURAT JALAN

NO : 051/ SJ-AK / BKS /XI/ 2024

Jenis Kendaraan : Gran Max
Nomor : B 9451 FCL

Bersama ini kami kirim barang sebagai berikut :

NO	JENIS BARANG	SATUAN	JUMLAH	KETERANGAN
1	KABEL TRAY 100X100X3000 + COVER	BTG	1	REVITALISASI SISTEM KELISTRIKAN BPLJSKB
2	BATA PELINDUNG	PCS	150	

Yang Menerima

Nama jelas & Stempel

Yang Menyerahkan,

Nama jelas & Stempel

TRIKON	**DAILY REPORT** **Friday, 08 November 2024**	Project : Revitalisasi Sistem Kelistrikan BPLISKB Contract No : 164.D/PPK/1ARPNAS/BPLISKB/IX/2024 Client : BPLISKB

DOCUMENT NO :

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLISKB (Owner)				
1	BPLISKB (Owner)	1	1		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Dadan Suhendar	1	1		
2	Muhamad tanggoh Bahari	1	1		
3	Dian Windi Hambolo	1	1		
4					
B.	Tenaga Ahli Lapangan (Kontraktor) Alakondo				
1	Pengawas Lapangan	1	1		
2	Asst pengawas	1	1		
3					
4					
C.	Tenaga Support (Kontraktor) Alakondo				
1	Helper	12	12		
2					
3					
	TOTAL	30	30		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	A	
2.	12.00 - 15.00	B	
3.	16.00 - 20.00	B	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1				
2				

No	Key Issues/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITES

NO.	DESCRIPTION OF WORK	STATUS
1	Boring dan lobokan to Gedung	on going
	[-] Pembolokan pondasi pd G.Bensat	
	[-] Pembolokan pondasi pd G.G	
	[-] Pembolokan pondasi pd G.E	
	[-] Pembolokan pondasi pd G.H	
	[-] Pembolokan pondasi pd G.I	

TOMORROW ACTIVITES

NO.	DESCRIPTION OF WORK	STATUS
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES
PREPARED BY Trikon Mitra Utama Konsultan	Dadan Suhendar		
BPLISKB			

TRIJON

DAILY REPORT
Saturday, 09 November 2024

Project	: Revitalisasi Sistem Kelistrikan BPLDKB
Contract No	: 163.D/PPK/SARPRAS/BPLDKB/IX/2024
Owner	: BPLDKB

DOCUMENT NO :

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLDKB (Owner)				
1	BPLDKB (Owner)	2	2		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Dadan Suhendar	1	1		
2	Muhamad tenggoh Sahari	1	1		
3	Wan Wisdi Hendrisa	1	1		
4					
B.	Tenaga Ahli Lapangan (Subkontraktor) Andalalin				
1	Pengawas Lapangan	1	1		
2	Ast pengawas (termination)	1	1		
3					
4					
C.	Tenaga Support (Subkontraktor) Andalalin				
1	Helper	13	13		
2	Man power termination	4	4		
3					
	TOTAL	23	23		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 11.00	A	
2	12.00 - 21.00	D	
3	24.00 - 30.00	D	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1	Penanganan panel panel LVMDP	PT TRIJON & BPLDKB	PT. Andalalin	Safety
2				

No	Key issues/Concerns	Actions Plans	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Material Onsite	on going
	( ) Cable 300 mm (Gr II) panjang 178 m	
2	Pulling cable	
	( ) pulling cable 300 mm to Gd II	
3	Terminasi kabel LVMDP	
	( ) Persiapan Area BPLDK	
	( ) Pembongkaran Panel LVMDP Lama	
	( ) Pemasangan Panel LVMDP Baru	
	( ) Terminasi kabel LVMDP (kabel lama)	
	( ) Energize panel LVMDP	
	( ) Pengecekan arah putaran Power	

TOMORROW ACTIVITES

NO.	DESCRIPTION OF WORK	STATUS
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Flow

PROVAL	PIC	SIGN	NOTES
PREPARED BY Trijon Mitra Utama Konsultan	Dadan Suhendar		
BPLDKB			

PT. ATEKINDO

MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING

Jalan KH. Fudholi no.60 Cikarang – Bekasi
Phone : (021) 8900033 /Fax : (021) 8901742

Bekasi, 09 - 11 - 2024

Kepada Yth, BPLJS KB

SURAT JALAN

NO : /SJ-AK/BKS/ /2024

Jenis Kendaraan : MITSHUBISHI
Nomor : B. 9245 FYY

Berikut ini kami akan membawa material/barang sebagai berikut :

NO	MATERIAL	SATUAN	JUMLAH	KETERANGAN
1	KABEL NYFGBY 4 x 300 mm			
	MERK EXTRANA	M	139	09-11-2024
2	PIPA PVC AW 4"	BTG	4	
3	PIPA PVC AW 1.5"	BTG	4	

Yang Menerima,

Nama & Stempel

Yang Menyerahkan,

Nama & Stempel

PT. ATEKINDO

MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING

Jalan KH. Fudholi no.60 Cikarang – Bekasi
Phone : (021) 8900013 / Fax : (021) 8901742

Bekasi, 08 - 11 - 2024

Kepada Yth, BPL 7 SKB

SURAT JALAN

NO : /SJ-AK/BKS/ /2024

Jenis Kendaraan : MITSHUBICHI
Nomor : B. 9245 FYY

Berikut ini kami akan membawa material/barang sebagai berikut :

NO	MATERIAL	SATUAN	JUMLAH	KETERANGAN
1	KABEL NYFGBY 4 X 300 mm MERK EXTRANA	M	139	
2	PIPA PVC AW 4"	BTG	4	
3	PIPA PVC AW 1.5"	BTG	4	

Yang Menerima,

Nama & Stempel

Yang Menyerahkan,

Nama & Stempel

	REVITALISASI SISTEM KELISTRIKAN BPLISKB	TRICON Mitra Utama Konsultan

Subject : Cable to SDP GD. K

Project : Revitalisasi Sistem Kelistrikan BPLJSKB
Equipment Name : Kabel
Location : BPLJSKB
Date : Senin 09 November 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	cable length 139 m	☑	☐		✓		
2	cable size NYFGbY 4 x 300 mm2	☑	☐		✓		
3	Irregularity in the cable	☑	☐		✓		
4	check connection UGC (if required)	☐	☐				
5	Check cable markings no meters	☑	☐		✓		
6	Insulation resistance	☑	☐		✓		
7	Continuity test	☐	☐				
		☐	☐				
		☐	☐				
		☐	☐				
		☐	☐				

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

TRICON

DAILY REPORT
Sunday, 10 November 2024

Project : Revitalisasi Sistem Kelistrikan BPLDKB
Contract No : 169.D/PPK/DAKPRAL/BPLDKB/XI/2024
Owner : BPLDKB

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A	BPLDKB (Owner)				
1	BPLDKB (Owner)	1	1		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Dedet Sutendar	1	1		
2	Muhamad Sanggah Rahan	1	1		
3	Dian Wirah Handoko	1	1		
4					
B.	Tenaga Ahli Lapangan (Contractor) Akebiondo				
1	Pengawas Lapangan	1	1		
2	Asst pengawas (Contractor)	1	1		
3					
4					
C.	Tenaga Support (Contractor) Akebiondo				
1	Helper	13	13		
2	High power termination	6	6		
3					
	TOTAL	25	25		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 11.00	P	
2	11.00 - 15.00	D	
3	16.00 - 10.00	N	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No.	Description	Proc By	Act By	Affected
1	Terdapat kesalahan warna kabel terminasi (gedung drop off dan ketum adalah merah)	PT TIKUS & BPLDKB	PT Akebiondo	PLN & TelCo
2				

No.	Key Issue/Concern	Action Plan	Responsible	Due Date
1	Kabel XRYSAY 4 x 120 mm2 pada gedung G lebih sesuai dengan yang terhubung pada Rel1 Rel2 = 64 m sedangkan actual datang 70 m + 14 m	dilakukan penyambungan kabel dengan menggunakan resin standar MV dimana kabel 70 m + 14 m pada kabel XRYSAY	PT Akebiondo	10/11/2024

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Pulling cable	on going
	( ) Pulling cable to Gedung E	
	( ) pulling cable to Gedung G	
2	Termination panel SDP	Done
	( ) Terminasi panel SDP Drop OFF	
	( ) Terminasi panel SDP G Kantin	
3	Test Comm	
	( ) Test Commissioning panel LVMDP dan Simulasikan ATS	Done
	Di & Genset	
4	Survey before terminations	Done
	( ) G.4	
5	Material On Site	
	( ) Cable 185 mm sc Gedung G 70 m + 14 m	Done, Sarah
		labor terimpasi

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Dedet Sutendar		

TRICON

DAILY REPORT
Monday, 11 November 2024

Project : Pembebasan Tanaman Bebatakan BPL1KKB
Contract No : 169.0/PPK/SUMPRAL/BPL1KKB/IX/2024
Client : BPL1KKB

DOCUMENT NO.:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPL1KKB (Owner)				
1	BPL1KKB (Owner)	1	1		
2					
3					
B.	Tenaga Ahli Lapangan				
1	Dadan Suhendar	1	1		
2	Muhamad Isnggih Bahtiar	1	1		
3	Dian Wirak Handaka	1	1		
4					
C.	Tenaga Ahli Lapangan (Kontraktor) Awkkbdu				
1	Pengawas Lapangan	1	1		
2	Asst pengawas (kontraktor)	1	1		
3					
4					
C.	Tenaga Support (Kontraktor) Awkkbdu				
1	Helper	12	12		
2					
3					
	TOTAL	19	19		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 12.00	A	
2	12.00 - 15.00	D	
3	16.00 - 20.00	C	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No.	Description	Prop By	Acc By	Attached
1				
2				

No.	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Pulling cable	on going
	( ) Continued to G.II	
	( ) Pulling cable G.III	
	( ) Pulling cable G.I	continued
2	Penyangga Pipa	Done
	( ) Penyangga Pipa to G.II	
3	Finishing Drop OFF	Done
	( ) Pengaturan dan bombol ranmah pada tiang tumbukan	
4	Material on site	Done
	( ) Kabel NYFGBY 4 x 120 mm to Gd. II	
	( ) Kabel NYFGBY 4 x 70 mm to Gd. I	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROPARE	PIC	SIGN	NOTES
PREPARED BY Triyani Nilna Utama Ramadhani	Dadan Suhendar		
BPL1KKB			

PT. ATEKINDO

MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING

Jalan KH. Fadholi no.60 Cikarang – Bekasi
Phone : (021) 8900033 /Fax : (021) 8901742

Bekasi . 11 - 11 - 2024

Kepada Yth, BALAI BPJSSKB

SURAT JALAN

NO : /SJ-AK/BKS/ /2024

Jenis Kendaraan : MITSHUBISI
Nomor : B 9245 FYY

Berikut ini kami akan membawa material/barang sebagai berikut :

NO	MATERIAL	SATUAN	JUMLAH	KETERANGAN
	KABEL NYFGBY 4x120 MM	MTR	99	11/11
	KABEL NYFGBY 4 x 120 MM	MTR	70	10/11
	KABEL NYFGBY 4 x 120 MM	MTR	19	9/11
	KABEL NYFGBY 4 x 70 MM	MTR	192	11/11

Yang Menerima,

Nama & Stempel

Yang Menyerahkan,

Nama & Stempel

PT. ATEKINDO

MECHANICAL ELECTRICAL CONTRACTOR, CIVIL & TRADING

Jalan KH. Fudholi no.60 Cikarang – Bekasi
Phone : (021) 8900033 /Fax : (021) 8901742

Bekasi , 11-11-2024

Kepada Yth, BALAI BPJSKB

SURAT JALAN

NO : ...../SJ-AK/BKS/...../2024

Jenis Kendaraan : MITSUBISHI
Nomor : B 9245 FTY

Berikut ini kami akan membawa material/barang sebagai berikut :

NO	MATERIAL	SATUAN	JUMLAH	KETERANGAN
	KABEL NYFGBY 4x120 MM	MTR.	99	
	KABEL NYFGBY 4x 120 MM	MTR.	70	
	KABOC NYFGBY 4x 120 MM	MTR.	19	
	KABEL NYFGBY 4x 70 MM	MTR.	192	

Yang Menerima,

Nama & Stempel

Yang Menyerahkan,

Nama & Stempel

	REVITALISASI SISTEM KELISTRIKAN BPLJSKB	TRICON Mitra Utama Konsultan

Subject : Cable to SDP GD. J

Project : Revitalisasi sisteem kelisetrikan BPLJSKB
Equipment Name : Kabel
Location : BPLJSKB
Date : Senin, 11 November 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	cable length 192 m	☑	☐		✓		
2	cable size NYFGbY 4 x 70 mm2	☑	☐		✓		
3	Irregularity in the cable	☑	☐		✓		
4	check connection UGC (if required)	☐	☐				
5	Check cable markings no meters	☑	☐		✓		
6	Insulation resistance	☑	☐		✓		
7	Continuity test	☐	☐				
		☐	☐				
		☐	☐				
		☐	☐				
		☐	☐				

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

	REVITALISASI SISTEM KELISTRIKAN BPLJSKB	TRICON Mitra Utama Konsultan

Subject : Cable to SDP GD. H

Project : Revitalisasi Sistem Kelistrikan BPLJSKB
Equipment Name : Kabel
Location : BPLJSKB
Date : Senin 11 November 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	cable length 99 m	☑	☐				
2	cable size NYFGbY 4 x 120 mm2	☑	☐				
3	Irregularity in the cable	☑	☐				
4	check connection UGC (if required)	☐	☐				
5	Check cable markings no meters	☑	☐				
6	Insulation resistance	☑	☐				
7	Continuity test	☐	☐				
		☐	☐				
		☐	☐				
		☐	☐				
		☐	☐				

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

	REVITALISASI SISTEM KELISTRIKAN BPLJSKB	TRICON Mitra Utama Konsultan

Subject : Cable to SDP GD. Q

Project : Revitalisasi Sistem Kelistrikan BPLJSKB
Equipment Name : Kabel
Location : BPLJSKB
Date : Senin 11 November 2024

No	INSPECTION/ITEM TEST	RESULT		SIGNATURE			Remark
		Yes	No	Contractor	SPV	Owner	
1	cable length 84 m	☐	☑		✓		
2	cable size NYFGbY 4 x 120 mm2	☑	☐		✓		
3	Irregularity in the cable	☑	☐		✓		
4	check connection UGC (if required)	☑	☐		✓		
5	Check cable markings no meters	☑	☐		✓		Jarang
6	Insulation resistance	☑	☐		✓		
7	Continuity test	☐	☐				
		☐	☐				
		☐	☐				
		☐	☐				
		☐	☐				

REMARKS :

Balai Pengujian Laik Jalan dan Sertifikasi Kendaraan Bermotor	PT. Tricon Mitra Utama Konsultan	PT. ATEKINDO

TRICON
Mitra Utama Konsultan

DAILY REPORT
Tuesday, 13 November 2024

Project	Revitalisasi Sistem Kelistrikan BPLHKB
Contract No	164.D/PN/SARPRAS/BPLHKB/XI/2024
Client	BPLHKB

DOCUMENT NO :

MAN POWER STATUS

NO	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLHKB (Owner)				
1	BPLHKB (Owner)	1	1		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Dedan Suhendar	1	1		
2	Muhamad Inggyeh Rahari	1	1		
3	Dias Windi Handoko	1	1		
4	Dwiki Wahyu Hidayat				
B.	**Tenaga Ahli Lapangan (Kontraktor) Kelistrikan**				
1	Pengawas Lapangan	1	1		
2	Ahli pengawas (commissioner)	1	1		
3					
4					
C.	**Tenaga Support (Kontraktor) Kelistrikan**				
1	Helper	10	10		
2					
3					
	TOTAL	20	20		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	A	
2.	12.00 - 15.00	D	
3.	16.00 - 20.00	C	

Remark Condition: A= Clear , B= Cloudy , C= Rain , D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1				
2				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		Pulling cable	
		( ) Pulling kabel 3x1.14x70mm	Done
		( ) Pulling cable 3x (3.4x120 mm² to LVMDP	Continued
		( ) Pulling cable 3(0.6, 0.1, 0.4 to LVMDP	Continued
2		Timbunan Galian	
		( ) Penimbunan Galian Tanah	Continued
3		Pemasangan Ibep	
		( ) Pemasanga ibep parit sisa kiosng	Done

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Install paver (dith meshing	
2	Pekerjaan pembuatan tiang sementara for LVMDP	
3	Penimbunan (dith	
4	Galian (Gang site Ibep OFF	
5	Pulling cable to LVMDP	
6	Install Pipe mosque LVMDP	
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES:
PREPARED BY Tricon Mitra Utama Konsultan	Dedan Suhendar		
BPLHKB			

TRICON
Mitra Utama Konsultan

DAILY REPORT
Wednesday, 13 November 2024

Project : Rehabilitasi Sistem Kelistrikan BPLHKB
Contract No : 164.D/PPK/SAMPBAS/BPLHKB/IX/2024
Client : BPLHKB

DOCUMENT NO.

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE QTY	ATTENDANCE WORKING	ATTENDANCE LEAVE	STATUS
A.	BPLHKB (Owner)				
1	BPLHKB (Owner)	1	1		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Dadan Sutrendar	1	1		
2	Muhamad (anggah Ashari	1	1		
3	Dian Wisdi Nurakika	1	1		
4	Erwin Wahyu Hidayat				
B.	Tenaga Ahli Lapangan (Kontraktor) Asaloka				
1	Pengawas Lapangan	1	1		
2	Asst pengawas (terminasi)	1	1		
3					
4					
C.	Tenaga Support (Kontraktor) Asaloka				
1	Helper	12	12		
2					
3					
	TOTAL	20	20		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 12.00	A	
2	12.00 - 16.00	C	
3	16.00 - 20.00	B	

Remark Condition : A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Ack By	Aftercast
1				
2				

No	Key issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Install Cover Joint	Done
2	Pekerjaan dan pemasangan yang sementara pasal UVMDP	Done
3	Pembukaan Joint	Done
4	Galian ulang Area Drop OFF	Done
	( ) Pemasangan Batu safety for cable	
	(+) 4 Joint	
5	Pulling cable	Done
	( ) Pulling cable Sal J, K, D, H ke panel UVMDP	
6	Pemasangan Pipa diarea UVMDP	Done
	( ) evenput UVMDP	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Off s/d tanggal 15 November 2024	
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Dadan Sutrendar		
BPLHKB			

TRICON
Mitra Utama Komunikasi

DAILY REPORT
Saturday, 16 November 2024

Project	Revitalisasi Sistem Kelistrikan BPLS430
Contract No	: 160.D/PPK/UAKPRAS/BPLS430/05/2024
Owner	BPLS430

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLS430 (Owner)				
1	BPLS430 (Owner)	1	1		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Dadan Suhendar	1	1		
2	Muhamad Sanggah Rahman	1	1		
3	Dian Wisdi Handoko	1	1		
4	Erwin Wahyu Hidayat				
B.	**Tenaga Ahli Lapangan (Kontraktor) Asistensi**				
1	Pengawas Lapangan	1	1		
2	Ast pengawas (sementara)				
3					
4					
C.	**Tenaga Support (Kontraktor) Asistensi**				
1	Helper	3	3		
2	Terminator	2	2		
3					
	TOTAL	11	11		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 12.00	A	
2.	12.00 - 16.00	D	
3.	16.00 - 20.00	B	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1				
2				

No	Key issue/concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	**Termination cable Gd.K to LVMDP**	On Going
	1.1 Termination cable Gd.E to LVMDP	
2	2.1 Pembongkaran Panel SDP lama	
	2.1 Pengantian panel baru SDP Gd.K	
3	**Pembukaan dan pengaliran galian tanah**	On Going
	3.1 Area trenching Valet	
4	**Pemadaman Bala:**	10.13 WIB
5	**Energize Bala:**	17.13 WIB
6		

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Termination cable SDP GLE	
2	Insulation Resistance test.	
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVAL	PIC	SIGN	NOTES:
PREPARED BY Tricon Mitra Utama Komunikasi	Dadan Suhendar		
BPLS430			

TRICON
Infinite Lifetime Association

DAILY REPORT
Sunday, 17 November 2024

Project : Revitalisasi Sistem Kelistrikan BPL1&II
Contract No. : 164.SUPPL/SARPRA3/BPL1&II/XI/2024
Client : BPL1&II

DOCUMENT NO:

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPL1&II (Owner)				
1	BPL1&II (Owner)	1	1		
2					
3					
B.	**Tenaga Ahli Lapangan**				
1	Dadan Suhandar	1	1		
2	Muhamad Sanggah Rahari	1	1		
3	Dian Windi Handoko	1	1		
4					
C.	**Tenaga Ahli Lapangan (Kontraktor) Anakinda**				
1	Pengawas Lapangan	1	1		
2	Ahli pengawas (pemborong)	1	1		
3					
4					
D.	**Tenaga Support (Kontraktor) Anakinda**				
1	Helper	-	-		
2	Terminator	4	4		
3					
	TOTAL	11	11		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 11.00	A	
2	12.00 - 15.00	B	
3	16.00 - 20.00	B	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Proo By	Aut By	Allocated
1	Instl existing cable to panel 1st 4 sis yang dll lintas solar untuk sistem panjang, instl kembali, dilakukan instl cable kontrol dan interlocking & dilakukan terminasi instl kabel/cable panel baru dan memastikan semuanya sesuai dengan sistem yang awal ini ada	BPL1&II, PT.TMUK	PT Anakinda	Safety cable

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Terminasi/ter cable Gd.K to LVMDP	Done
	1.) Termination cable Gd.K to LVMDP	
2	1.) Pengantar panel baru SDP Gd.K	
3	Isolation Resistance test	Done
	1.) IR Test cable SDP to LVMDP Gd.K	
	1.) IR Test cable SDP to LVMDP Gd.I	
	1.) IR Test cable SDP to LVMDP Gd. H	
	1.) IR Test cable cerdangan to LVMDP Gd.G	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PERSON	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Dadan Suhandar		
BPL1&II			

TRICON

DAILY REPORT
Tuesday, 19 November 2024

Project	Revitalisasi Sistem Kelistrikan BPLSMB
Contract No	164.Ds/PPK/SAM/PMAS/BPLSMB/XI/2024
Client	BPLSMB

DOCUMENT NO :

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		LEFT	WORKING	LEAVE	STATUS
A.	BPLSMB (Owner)				
1	BPLSMB (Owner)	2	2		
2					
3					
A.	Tenaga Ahli Lapangan				
1	Sedan Suhendar	1	1		
2	Muhamad Ianggah Sahari	1	1		
3	Dian Wisdi Kandaka	1	1		
4	Irwan Wahyu Hidayat	1	1		
B.	Tenaga Ahli Lapangan (Kontraktor) Alakindo				
1	Pengawas Lapangan	-	-		
2	Ahli pengawas (termination)	1	1		
3					
4					
C.	Tenaga Support (Kontraktor) Alakindo				
1	Helper	1	-		
2	Termination	1	1		
3					
	TOTAL	8	8		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	A	
2.	12.00 - 15.00	C	
3	16.00 - 20.00	A	

Remark Condition : A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No.	Description	Prop By	Act By	Attended
1	Surat undangan dan permohonan beha-penting kabel gedung C beserta saksi	BPLSMB & PT.TMUI	PT alakindo	Suhendi

No.	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Splicing/jointing cable	Done
	( ) Splicing jointing cable drop off to cubicel lama	
	( ) splicing jointing kabel (id 0)	
	(cembungan 70m ke J4 n)	
2	Isolation Resistance test	Done
	( ) IR Test cable drop off to SDP (id.)	
3	Re-wiring cable	Done
	( ) Re-wiring cable SDP drop OFF	
4	Energize panel SDP Drop Off	Done

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PREPARE	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Kemalkan	Dadan Suhendar		
BPLSMB			

TRICON

DAILY REPORT
Thursday, 21 November 2024

Project	Revitalisasi Gedung Kejaksaan BPI DKB
Contract No	: 184.D/PPK/SAMPRAS/BPI.DKB/XI/2024
Client	BPI DKB

DOCUMENT NO.

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPI DKB (Owner)				
1	BPI DKB (Owner)	2	1		
2					
3					
B.	Tenaga Ahli Lapangan				
1	Dadan Suhendar	1	1		
2	Muhamad tanggoh Solar	1	1		
3	Dian Windi Handoko	1	1		
4	Erwin Wahyu Hidayat	1	1		
B.	Tenaga Ahli Lapangan (Kontraktor) Arsitek				
1	Pengawas Lapangan	-	-		
2	Ast pengawas (Tgs)	1	1		
3					
4					
C.	Tenaga Support (Kontraktor) Arsitek				
1	Helper	2	2		
2	Terminasion				
3					
	TOTAL	8	8		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 11.00	A	
2	12.00 - 15.00	B	
3	16.00 - 20.00	B	

Remark Condition: A= Clear , B= Cloudy , C= Rain , D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Ast By	Allowed
1				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Bahan	On Going
	1.) Dalam lelangan pembuat penangkal petir (Ga 0)	
2		
3		
4		

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Continued galian angkur penangkal petir	
2	Cor dan tulangan angkur penangkal petir	
3	material on site angkur	
4		
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PREPARE	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Dadan Suhendar		
BPI DKB			

TRICON

DAILY REPORT
Friday, 22 November 2024

Project : Revitalisasi Sistem Kelistrikan BPLS3KB
Contract No : 164.SJ/PPS/SAMPRAS/BPLS3KB/XI/2024
Owner : BPLS3KB

DOCUMENT NO.

MAN POWER STATUS

NO	MANPOWER	ATTENDANCE QTY	WORKING	LEAVE	STATUS
A.	BPLS3KB (Owner)				
1.	BPLS3KB (Owner)	3	3		
2.					
3.					
A.	Tenaga Ahli Lapangan				
1.	Dadan Suhendar	1	1		
2.	Muhamad Sanggah Sahari	1	1		
3.	Dian Windi Handaka	1	1		
4.					
B.	Tenaga Ahli Lapangan (Kontraktor) Anakonda				
1.	Pengawas Lapangan	1	1		
2.	Juru pengawas (3pt)				
3.					
4.					
C.	Tenaga Support (Kontraktor) Anakonda				
1.	Helper	3	3		
2.	Tenmessine				
3.					
	TOTAL	10	10		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	A	
2.	12.00 - 15.00	C	
3.	16.30 - 18.00	B	

Remark Condition: A= Clear , B= Cloudy , C= Rain , D= Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1.				

No	Key issue/Concern	Action Plan	Responsible	Due Date
1.				

TODAY ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Penanglgkat Pelir	
	1.) Pengawasan dan selengan pondasi penanglgkat pelir	On going
	1.) Bahan Pondasi penanglgkat pelir	On Going
2	Material on site	Done
	1.) Angkur m22	
3		
4		

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Terminasikan cable SDP & UMDB Gd.G	
2	Terminasikan cable SDP & UMDB Gd.J	
3	Terminasikan cable SDP & UMDB Gd.H	
4	Instalasi Penerangan Tiang cable Gd.G	
5	Construksi galian dan pengecoran pondasi	
	Penanglgkat Pelir	

PHOTOGRAPH

Work Plan

PROVIDE	PIC	SIGN	NOTES
PREPARED BY Tricon Mitra Utama Konsultan	Dadan Suhendar		
BPLS3KB			

TRICON
Mitra Utama Komunikasi

DAILY REPORT
Saturday, 23 November 2024

Project : Revitalisasi Sistem Kelistrikan BPLSMS
Contract No : 004.3/PPK/SAMPAS/BPLSMS/XI/2024
Client : BPLSMS

DOCUMENT NO:

MAIN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLSMS (Owner)				
1	BPLSMS (Owner)	1	1		
2					
3					
B.	Tenaga Ahli Lapangan				
1	Deden Sulhendar	1	1		
2	Muhamad tenggoh Sahari	1	1		
3	Dwi Windi Kendeka	1	1		
4	Frans Wahyu Hidayat	1	1		
B.	Tenaga Ahli Lapangan (Kontraktor) Asiklindo				
1	Pengawas Lapangan	1	1		
2	Asst pengawas (seminarian)				
3					
4					
C.	Tenaga Support (Kontraktor) Asiklindo				
1	Helper	-	-		
2	Terminator	1	1		
3					
	TOTAL	11	11		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1	08.00 - 11.00	B	
2	12.00 - 15.00	D	
3	16.00 - 20.00	B	

Remark Condition: A= Clear ; B= Cloudy ; C= Rain ; D= Heavy Rain

SITE MATTERS

No	Description	Prep By	Aut By	Affected
1	Terjadinya salah tumbu pada OPGW pada tiket yang berada di GI2 dan terkoneksi pada MCCB OLH, solusi dengan menggantikan pasca MCCB dan disesuaikan dengan tiket yang ada sebelumnya/solusi: Untuk sementara tiket	BPLSMS & PT TMUI	PT sedondo	Human Error

No	Key issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		Terminasi kabel	Done
		- Terminasi Kabel 4x120mm Gd. Q ke LVMDB	
		- Pemborongkan Panel SDP Lama Gd.Q	
		- Pegantian Panel SDP lama ke Panel SDP Baru	
		- Terminasi Kabel 4x120mm LVMDP ke Panel SDP G.Q	
		- Terminasi kabel output Gedung Q ke Panel SDP	
		- Isolation Resistance Test cable Gd.Q	
2		Survey Pemasangan panel SDP Gd.J	Done

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Continuesi galian angkur penanghal pelir	
2	Cor dan tulangan angkur penanghal pelir	
3	Terminasi panel SDP Gd.J dan H	
4	Instlasi Grounding	
5		
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROVIDER	PIC	SIGN	NOTES:
PREPARED BY Tricon Mitra Utama Komunikasi	Dedan Sulhendar		
BPLSMS			

TREON

DAILY REPORT
Sunday, 24 November 2024

Project : Revitalisasi Sistem Kelistrikan SPLDKB
Contract No : 164.E/PPE/SAMPNAS/BPI.SMB/XI/2024
Client : BPLDKB

DOCUMENT NO :

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLDKB (Owner)				
1	BPLDKB (Owner)	1	1		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Dedian Sufrendar	1	1		
2	Muhammad ranggah Bahari	1	1		
3	Dian Alfinali Handoko	1	1		
4	Erwin Widyo Hidayat	1	1		
B.	**Tenaga Ahli Lapangan (Kontraktor) Asnikula**				
1	Pengawas Lapangan	1	1		
2	Ayat pengawas (terminator)	1	1		
3					
4					
C.	**Tenaga Support (Kontraktor) Asnikula**				
1	Helper	1	1		
2	Terminator	2	2		
3					
	TOTAL	14	14		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	S	
2.	12.00 - 23.00	D	
3.	16.00 - 20.00	H	

Remark Condition : Ar Clear | Br Cloudy | Cs Rain | Dh Heavy Rain

SITE MATTERS

No	Description	Prop By	Act By	Affected
1	Pada Terminasi Panel SDP No 3 pada Kotak Kabel Kiri (ACER) dan BPLDKB belum menggunakan kabel Grid NYY. Dan kabel no 3 pada Kotak kabel NYY Kiri telah menggunakan kabel NYY dan harus masih menggunakan kabel NYY pada Kotak SDP No 3	BPLDKB & PT. TMUK	PT. asnikula	Keseluruhan

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		**Terminasion cable dan Pergantian Panel SDP**	
		( ) Pembongkaran Panel SDP Lama Sdl 1	Done
		( ) Pergantian Panel SDP lama ke Panel SDP Baru Sdl. 1	Done
		( ) Pembongkaran Panel SDP Lama Sdl.4	Done
		( ) Pergantian Panel SDP lama ke Panel SDP Baru Sdl. 4	Done
		( ) Terminasi Kabel Al.70mm LVMDP ke Panel SDP G.1	Done
		( ) Terminasi Kabel Al.120mm LVMDP ke Panel SDP G.4	On going
2		**Galian**	On going
		( ) Galian Grounding LVMDB dan All Area Gedung	
		Revitalisasi	

TOMORROW ACTIVITIES

NO.	DESCRIPTION OF WORK	STATUS
1	Continued galian angkur penangkal petir	
2	Cor dan tuangan angkur penangkal petir	
3	Terminasi cable panel SDP Sdl. 4	
4	Galian Grounding	
5	Pemasangan Grounding Sdl revitalisasi	
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Plan

PROJECT	PIC	SIGN	NOTES
PREPARED BY Treon Mitra Utama Rekrutmen	Dedian Sufrendar		
BPLDKB			

TRICON

DAILY REPORT
Monday, 25 November 2024

Project : Revitalisasi Sistem Kelistrikan BPLISKB
Contract No : 164.D/PPE/SAMPRAS/BPLISKB/XI/2024
Client : BPLISKB

DOCUMENT NO :

MAN POWER STATUS

NO.	MANPOWER	ATTENDANCE			
		QTY	WORKING	LEAVE	STATUS
A.	BPLISKB (Owner)				
1.	BPLISKB (Owner)	1	1		
2					
3					
A.	**Tenaga Ahli Lapangan**				
1	Sadam Sulvander	1	1		
2	Muhamad ranggih Rahari	1	1		
3	Dian Windi Pandoka	1	1		
4					
B.	**Tenaga Ahli Lapangan (Kontraktor) Asistada**				
1	Pengawas Lapangan	1	1		
2	Ast pengawas (termination)				
3					
4					
C.	**Tenaga Support (Kontraktor) Asistada**				
1	Helper	1	1		
2	Termination	1	1		
3					
	TOTAL	**8**	**8**		

WEATHER STATUS

NO.	TIME	CONDITION	REMARK
1.	08.00 - 11.00	S	
2.	12.00 - 15.00	S	
3.	16.00 - 20.00	D	

Remark Condition: As Clear ; Sn Cloudy ; Cr Rain ; Dn Heavy Rain

MTC MATTERS

No	Description	Prep By	Acc By	Affected
1				

No	Key Issue/Concern	Action Plan	Responsible	Due Date
1				

TODAY ACTIVITIES

NO.		DESCRIPTION OF WORK	STATUS
1		**Termination cable dan Pengantian Fanel SDP**	Done
		[ ] Terminasi Kabel 4x120mm² (VMDP to Panel SDP ELH	
2		**Galian**	On going
		[ ] Galian Grounding All Area Gedung	
		Revitalisasi	
3		**Material Onsite**	Done (waiting surat jalan)
		[ ] ROD Grounding All Gedung Revitalisasi (12 Btg)	
		[ ] Kabel NYA 50 mm dan 70 mm	
		[ ] Kabel BC 70 mm	
		[ ] Akuisoris Sistem grounding	
4		**Instal Grounding ROD**	Done
		[ ] All Area Gedung Revitalisasi	
		(+) Setiap Galian 1 Batang ROD 4 meter	
5		**Instal Kabel Grounding**	Done
		[ ] Installasion cable ground NYA 50 mm di all area gedung Revitalisasi	

TOMORROW ACTIVITES

NO.	DESCRIPTION OF WORK	STATUS
1	Continued galian angkur penanglak petir	
2	Cor dan tulangan angkur penangkal petir	
3	Galian Grounding	
4	Pemasangan kabel BC grounding all area revitalisasi	
5	Earthing Test	
6		
7		
8		
9		
10		
11		

PHOTOGRAPH

Work Flow

PROVAL	PIC	SIGN	NOTES
PERFARMED BY Tricon Mitra Utama Konsultan	Dadan Sulvander		
BPLISKB			